



3-EDS
2 - HSCC
3 - El Paso Natural Gas
1 - Southern Union Gas
1 - State Land Office
1 - L. G. Fry
1 - File

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

Budget Bureau 42-R358.3.
Approval expires 12-31-55.

Land Office Santa Fe

Lease No. 87-978403

Unit 14-08-001-1670

SUNDRY NOTICES AND REPORTS ON WELLS

NOTICE OF INTENTION TO DRILL	SUBSEQUENT REPORT OF WATER SHUT-OFF
NOTICE OF INTENTION TO CHANGE PLANS	SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING
NOTICE OF INTENTION TO TEST WATER SHUT-OFF	SUBSEQUENT REPORT OF ALTERING CASING
NOTICE OF INTENTION TO RE-DRILL OR REPAIR WELL	SUBSEQUENT REPORT OF RE-DRILLING OR REPAIR
NOTICE OF INTENTION TO SHOOT OR ACIDIZE	SUBSEQUENT REPORT OF ABANDONMENT
NOTICE OF INTENTION TO PULL OR ALTER CASING	SUPPLEMENTARY WELL HISTORY
NOTICE OF INTENTION TO ABANDON WELL	

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

San Juan 29-7 Unit July 29th, 1958
Well No. 70-35 is located 1140 ft. from ☒ N ☒ S line and 1590 ft. from ☒ E ☒ W line of sec. 35
22 1/4 22 1/4 Sec. 35 22 North 7 West N.M.P.M.
(1/4 Sec. and Sec. No.) (Twp.) (Range) (Meridian)
Blanco Mesa Verde Rio Arriba New Mexico
(Field) (County or Subdivision) (State or Territory)

The elevation of the ~~land surface~~ ^{ground} above sea level is 6607 ft.

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

Spotted July 10, 1958. Set 186.85' of 10-3/4", 32.75#, N-40 casing @ 198.85', cemented w/200 sz Portland regular w/3/8 Gal. Volume of cement slurry 244 cu. ft. Approximate temp. of cement slurry when mixed 60°F. Estimated formation temp. 70°F. Estimated strength of cement 2575# per square inch. Cement was in place 12 hrs. before test. Casing tested OK.
Set 3548' of 7-5/8", 26.40#, J-55 casing @ 3560', cemented w/150 sz Portland regular w/8# gal and 90 sz w/25 Gal. Cement was in place 24 hrs before test. Casing tested OK.
Set 2534.55' of 5-1/2", 14#, J-55 liner @ 2704', Bureau liner hanger @ 3509.45', cemented w/200 sz Portland regular w/4# gal plus 1/4 floccule per sz. Cement was in place 18 hrs before test. Pressured to 2000#, held OK.

I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company PACIFIC NORTHWEST PIPELINE CORPORATION

Address 415 1/2 West Broadway

Farmington, New Mexico

By Original signed by L. F. Stone

Title Division Manager