

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

SUBMIT IN TRIPLICATE*
(Other instructions on reverse side)

Form approved.
Budget Bureau No. 12 RHE1.
3. LEASE DESIGNATION AND SERIAL NO.

SE 078503

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT" for such proposals.)

1. OIL WELL ☐ GAS WELL ☒ OTHER		7. UNIT AGREEMENT NAME
2. NAME OF OPERATOR El Paso Natural Gas Company		San Juan 29-7 Unit
3. ADDRESS OF OPERATOR P.O. Box 990, Farmington, New Mexico 87401		8. FARM OR LEASE NAME San Juan 29-7 Unit
4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.* See also space 17 below.) At surface 1840' N, 1830' E		9. WELL NO. 110
14. PERMIT NO.		10. FIELD AND POOL, OR WILDCAT Basin Dakota
15. ELEVATIONS (Show whether DF, RT, GR, etc.) 6644' GL		11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA Sec. 31, T-29-N, R-7-E NMPM
		12. COUNTY OR PARISH Rio Arriba
		13. STATE New Mexico

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF	☐	PULL OR ALTER CASING	☐
FRACTURE TREAT	☐	MULTIPLE COMPLETE	☐
SHOOT OR ACIDIZE	☐	ABANDON*	☐
REPAIR WELL	☐	CHANGE PLANS	☐
(Other)			

SUBSEQUENT REPORT OF:

WATER SHUT-OFF	☒	REPAIRING WELL	☐
FRACTURE TREATMENT	☒	ALTERING CASING	☐
SHOOTING OR ACIDIZING	☐	ABANDONMENT*	☐
(Other)			

(Note: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

07-30-77 T.D. 3639'. Ran 89 joints 7", 20#, K-55 intermediate casing, 3628' set at 3639'. Cemented with 266 cu. ft. cement. WOC 12 hours, held 1200#/30 minutes. Top of cement at 2275'.

08-04-77 T.D. 7845'. Ran 193 joints 4 1/2", 10.5 & 11.6#, K-55 production casing, 7836' set at 7845'. Float collar set at 7836'. Cemented with 645 cu. ft. cement. WOC 18 hours. Top of cement at 2800'.

09-14-77 PBTD 7836'. Tested casing to 4000#--ok. Perfed 7595, 7601, 7613, 7621, 7693, 7330, 7771, 7791, 7806' with 1 shot per zone. Fraced with 65,000# --40/60 sand and 66,000 gallons treated water. Flushed with 5208 gallons water.



18. I hereby certify that the foregoing is true and correct

SIGNED A. D. Duce

TITLE Drilling Clerk

DATE 9-16-77

(This space for Federal or State office use)

APPROVED BY
CONDITIONS OF APPROVAL, IF ANY:

TITLE

RECEIVED

DATE

SEP 20 1977

*See Instructions on Reverse Side

U. S. GEOLOGICAL SURVEY
DURANGO, COLO.

SL