

OIL CONSERVATION DIVISION

NORTHWEST NEW MEXICO PACKER-LEAKAGE TEST

Operator MERIDIAN OIL INC. Lease SAN JUAN 29-7 UNIT Well No. 061A
Location of Well: Unit F Sect. 34 Twp. 029N Rge. 007W County RIO ARriba

	NAME OF RESERVOIR OR POOL	TYPE OF PROD. (Oil or Gas)	METHOD OF PROD. (Flow or Art. Lift)	PROD. MEDIUM (Tbg. or Csg.)
Upper Completion	MESAVERDE	GAS	FLOW	TUBING
Lower Completion	DAKOTA	GAS	FLOW	TUBING

PRE-FLOW SHUT-IN PRESSURE DATA

Upper Completion	Hour, date shut-in	Length of time shut-in	SI press. psig	Stabilized? (Yes or No)
	0830 7-8-96	192 hrs	430#	Yes
Lower Completion	Hour, date shut-in	Length of time shut-in	SI press. psig	Stabilized? (Yes or No)
	0830 7-8-96	72 hrs	690#	Yes

FLOW TEST NO. 1

Commenced at (hour,date)*				Zone producing (Upper or Lower)	
TIME (hour,date)	LAPSED TIME SINCE*	PRESSURE		PROD. ZONE TEMP	REMARKS
		Upper Completion	Lower Completion		
1000hrs 7-11-96	72 hrs.	430#	690#		
0930 7-12-96	96 hrs	430#	295#		
0900 7-16-96	192 hrs	430#	270#		

Production rate during test

Oil: _____ BOPD based on _____ Bbls. in _____ Hours. _____ Grav. _____ GOR _____

Gas: _____ MCFPD; Tested thru (Orifice or Meter): _____

MID-TEST SHUT-IN PRESSURE DATA

Upper Completion	Hour, date shut-in	Length of time shut-in	SI press. psig	Stabilized? (Yes or No)
Lower Completion	Hour, date shut-in	Length of time shut-in	SI press. psig	Stabilized? (Yes or No)

(Continue on reverse side)

RECEIVED
JUL 30 1996
OIL CON. DIV.
DIST. 3

NORTHWEST NEW MEXICO PACKER-LEAKAGE TEST

FLOW TEST NO. 2

Commenced at (hour,date)**				Zone producing (Upper or Lower):	
TIME (hour,date)	LAPSED TIME SINCE**	PRESSURE		PROD. ZONE	REMARKS
		Upper Completion	Lower Completion	TEMP.	

Production rate during test

Oil: _____ BOPD based on _____ Bbls. in _____ Hours. _____ Grav. _____ GOR _____
 Gas: _____ MCFPD; Tested thru (Orifice or Meter): _____
 Remarks: _____

I hereby certify that the information herein contained is true and complete to the best of my knowledge.

Approved _____ **JUL 30 1996** 19 _____ Operator **MERIDIAN OIL, INC.**
 New Mexico Oil Conservation Division By **DOLORES DIAZ**
 By *Johnny Robinson* Title **OPERATION ASSISTANT**
 Deputy Oil & Gas Inspector Date **7-26-96**

NORTHWEST NEW MEXICO PACKER LEAKAGE TEST INSTRUCTIONS

1. A packer leakage test shall be commenced on each multiply completed well within seven days after second completion of the well, and annually thereafter as prescribed by the order authorizing the multiple completion. Such tests shall also be conducted on all multiple completions within seven days following recompletion and/or chemical or frac-stim treatment, and whenever remedial work has been done on a well during which the packer or the tubing have been disturbed. Tests shall also be taken at any time that communication is suspected or when requested by the Division.
2. At least 72 hours prior to the commencement of any packer leakage test, the operator shall notify the Division in writing of the exact time the test is to be commenced. Offset operators shall also be so notified.
3. The packer leakage test shall commence when both zones of the dual completion are shut-in for pressure stabilization. Both zones shall remain shut-in until the well-head pressure in each has stabilized, provided however, that they need not remain shut-in more than seven days.
4. For flow Test No. 1, one zone of the dual completion shall be produced at the normal rate of production while the other zone remains shut-in. Such test shall be continued for seven days if the case of a gas well and for 24 hours in the case of an oil well. Note: If, on an initial packer leakage test, a gas well is being flowed to the atmosphere due to the lack of a pipeline connection the flow period shall be three hours.
5. Following completion of flow Test No. 1, the well shall again be shut-in, in accordance with Paragraph 3 above.
6. Flow Test No. 2 shall be conducted even though no leak was indicated during flow Test No. 1. Procedure for Flow Test No. 2 is to be the same as for Flow Test No. 1 except that the previously produced zone shall remain shut-in while the was previously shut-in is produced.
7. Pressure for gas-zone tests must be measured on each zone with a pressure gauge at time intervals as follows: 3 hours tests: immediately beginning of each flow-period, at fifteen minute intervals during the first thereof, and at hourly intervals thereafter, including one pressure measurement immediately prior to the flow period, at least one time during each flow approximately the midway point) and immediately prior to the constant flow period. Other pressures may be taken as desired, or may be repeated which have previously shown questionable test data.
8. 24-hour oil zone tests: all pressures, throughout the entire test, shall be continuously measured and recorded with recording pressure gauges the which must be checked at least twice, once at the beginning and once at each test, with a deadweight pressure gauge. If a well is a gas-oil or a completion, the recording gauge shall be required on the oil zone only. deadweight pressures as required above being taken on the gas zone.
9. The results of the above described tests shall be filed in triplicate w after completion of the test. Tests shall be filed with the Area District: New Mexico Oil Conservation Division of Northwest New Mexico Pa- Test form Revised 10/01/78 with all deadweight pressures indicated th as the flowing temperatures (gas zone only) and gravity and GOR (oil

#0817
#0817
065