

(SUBMIT IN TRIPLICATE)

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEYLand Office Santa Fe
Lease No. 078416-A
Unit Wilch

SUNDRY NOTICES AND REPORTS ON WELLS

NOTICE OF INTENTION TO DRILL	SUBSEQUENT REPORT OF WATER SHUT-OFF	
NOTICE OF INTENTION TO CHANGE PLANS	SUBSEQUENT REPORT OF SPALLING OR ACIDIZING	<u>XXXXXXX Frac</u> X
NOTICE OF INTENTION TO TEST WATER SHUT-OFF	SUBSEQUENT REPORT OF ALTERING CASING	
NOTICE OF INTENTION TO RE-DRILL OR REPAIR WELL	SUBSEQUENT REPORT OF RE-DRILLING OR REPAIR	
NOTICE OF INTENTION TO SHOOT OR ACIDIZE	SUBSEQUENT REPORT OF ABANDONMENT	
NOTICE OF INTENTION TO PULL OR ALTER CASING	SUPPLEMENTARY WELL HISTORY	
NOTICE OF INTENTION TO ABANDON WELL		

RECEIVED
JAN 4 1963

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

December 31

U. S. GEOLOGICAL SURVEY
FARMINGTON, NEW MEXICO

Well No. 1-26 is located 795 ft. from N line and 1705 ft. from E line of sec. 26
NE 1/4 Section 26 T-29-N R-8-W NMPM
(1/4 Sec. and Sec. No.) (Twp.) (Range) (Meridian)
basin Dakota San Juan New Mexico
(Field) (County or Subdivision) (State or Territory)

The elevation of the derrick floor above sea level is 6340 ft.

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

Moved in completion rig. Tested casing to 4000 psi. Held OK. Perforated eight 0.34" holes as follows: 7474, 71, 63, 59, 52, 47, 41 & 35. Frac w/39,090 gals. water, 20,000# 40-60 sd. followed by 10,000# 20-40 sd., flush 119 bbls., IR 15.1 BPM, Avg. pressure 4000 psi, breakdown 2500 psi. Perforated 0.34" holes @ 7366, 71, 89, 99, 7411, 17, 23 & 29. Frac. w/40,320 gal. water, 20,000# 40-60 sand & 10,000# 20-40 sand, Flush 118 bbls., IR 14.4 BPM, Avg. pressure 4000 psi. Perf. 1 hole each @ 7339, 42, 45, 7229, 35, 41, 49 & 53. Frac. w/53,802 gal. water, 41,000# 20-40 sand, flush 135 bbls., IR 14.1 BPM. Avg. pressure 4000 psi. Circ. hole clean. Ran 228 joints of 2-3/8" 4.70# EUE tubing landed 7231'. Nipped up Xmas tree. Now waiting on test.

I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company Delhi-Taylor Oil CorporationAddress P.O. Drawer 1198Farmington, New Mexico

Original signed by

By A. R. Gibson
A. R. Gibson
Title Dist. Supt.