

(SUBMIT IN TRIPLICATE)

UNITED STATES  
DEPARTMENT OF THE INTERIOR  
GEOLOGICAL SURVEY

Land Office Santa Fe  
Lease No. 078046  
Unit J. F. Hughes

SUNDRY NOTICES AND REPORTS ON WELLS

NOTICE OF INTENTION TO DRILL	SUBSEQUENT REPORT OF WATER SHUT-OFF	<input checked="" type="checkbox"/>
NOTICE OF INTENTION TO CHANGE PLANS	SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING	
NOTICE OF INTENTION TO TEST WATER SHUT-OFF	SUBSEQUENT REPORT OF ALTERING CASING	
NOTICE OF INTENTION TO RE-DRILL OR REPAIR WELL	SUBSEQUENT REPORT OF REDRILLING OR REPAIR	
NOTICE OF INTENTION TO SHOOT OR ACIDIZE	SUBSEQUENT REPORT OF ABANDONMENT	
NOTICE OF INTENTION TO PULL OR ALTER CASING	SUPPLEMENTARY WELL HISTORY	
NOTICE OF INTENTION TO ABANDON WELL		

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

March 15, 1951

Well No. 1 is located 290 ft. from N line and 290 ft. from E line of sec. 19

SE 1/4 Sec. 19  
(1/4 Sec. and Sec. No.)

29N  
(Twp.)

8E  
(Range)

N.M.P.M.  
(Meridian)

Wildcat  
(Field)

San Juan  
(County or Subdivision)

N. M.  
(State or Territory)

The elevation of the derrick floor above sea level is 6161 ft.

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

Drilled cement plug with cable tools. Tested dry by bailing for 2 hours.  
Drilled to 5215 feet.  
Set MDWC retainer 5109, squeezed 200 sacks cement from 5109-4950'.  
Top of cement 4950'. Tested casing with 700# pressure for 15 min. with Halliburton, did not bleed off.  
Tested w/800# after drilling plug, for 30 min. Held o.k.

I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company Byrd-Prest, Inc.

Address Box 911

Durango, Colo.

By John Carothers

Title Dist. Office Mgr.