

RECEIVED  
JAN 26 1971  
OIL CON. COM.  
3

Artec Oil & Gas Co  
PO Drawer 570  
Farmington, N. Mex.  
Lemen:

Gentlemen:

By Conny C. Burt

imported on L.A.  
1-28-71

State - Civil & Const  
Operator

\* Mr. C. B. Brown, Dist. Asst. Sec.  
Name and title

NO. OF COPIES RECEIVED	5
DISTRIBUTION	
SANTA FE	1
FILE	1
U.S.G.S.	1
LAND OFFICE	1
OPERATOR	1

# NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103  
Supersedes Old  
C-102 and C-103  
Effective 1-1-65

**SUNDRY NOTICES AND REPORTS ON WELLS**  
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT - A" (FORM C-101) FOR SUCH PROPOSALS.)

1. Name of Operator  
Antec Oil & Gas Company

2. Address of Operator  
P. O. Drawer 570, Farmington, New Mexico

3. Location of Well  
UNIT LETTER A 990 FEET FROM THE North LINE AND 990 FEET FROM THE East LINE, SECTION 2 TOWNSHIP 29 North RANGE 8 West N.M.P.M.

15. Elevation (Show whether DF, RT, GR, etc.)  
6281 Gr

5a. Indicate Type of Lease  
State ☒ Fee ☐

5. State Oil & Gas Lease No.

7. Unit Agreement Name

8. Form or Lease Name  
State Com

9. Well No.  
#1

10. Field and Pool, or Wildcat  
Blanco Mesaverde

12. County  
San Juan

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data  
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input checked="" type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOBS <input type="checkbox"/>	

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work, SEE RULE 1103.)

- Moved in & rigged up.
- Went in with 2 1/8" tubing & could not get below 1080'.
- Pulled out of hole.
- Ran EZ drill set at 908', pressured up below.
- Pumped in 4 BPM @ 1400#, cemented with 200 sacks Class "A" & squeezed with 2200#.
- Pulled out 6 joints.
- Spotted plug from 700 to 600 feet with 30 sacks Class "A".
- Laid down tubing.
- Spotted plug 30 feet to surface with 20 sacks Class "A".
- Pumped down Bradenhead 4 BPM @ 800#, cemented with 100 sacks Class "A".
- Installed dry hole marker.
- Rigged down.



I hereby certify that the information above is true and complete to the best of my knowledge and belief.

APPROVED BY Ernest C. Cramer TITLE District Superintendent DATE January 21, 1971

CONDITIONS OF APPROVAL, IF ANY:  
INTEREST OWNERS: G. H. Brown & Texaco

APPROVED BY Sup Dist III DATE 1-28-71