

NO. OF COPIES	5
DATE	
SANITARY	1
FILE	1
OFFICE	2
HOME	1

NEW MEXICO OIL CONSERVATION COMMISSION

Form O-115
Revised 9/68
1-1962 and 1-1-69
Effective 1-1-65

Indicate Type of Notice	Notice ☒ Permit ☐
Indicate Oil & Gas Lease No.	

NOTICE OF INTENTION AND REPORTS ON WELLS

SEE RULE 1103 FOR FURTHER INFORMATION. THIS NOTICE IS REQUIRED TO BE FILED WITH THE COMMISSION BEFORE ANY WELL IS PLUGGED OR PLUGGED BACK TO A DIFFERENT RESERVOIR.

GAS WELL ☐ OIL WELL ☒

ST. NO.

NAME OF OPERATOR

El Paso Gas Company

ADDRESS OF OPERATOR

El Paso, Farmington, New Mexico

LOCATION OF WELL

UNIT LETTER A 880 FEET FROM THE North LINE AND 880 FEET FROM

THE East LINE, SECTION 1 TOWNSHIP 28 North RANGE 8 West N.M.P.M.

13. Elevation (Show whether DS, RT, GR, etc.)

6221' Gr

14. County

San Juan

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐

TEMPORARILY ABANDON ☐

PULL OR ALTER CASING ☐

OTHER ☐

PLUG AND ABANDON ☐

CHANGE PLANS ☐

☐

☐

☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐

COMMENCE DRILLING OPNS. ☐

CASING TEST AND CEMENT JOBS ☐


OTHER ☐

ALTERING CASING ☐

PLUG AND ABANDONMENT ☐

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Fished tubing to 4223'. Ran casing inspection log. Set E-Z Drill at 4215', squeezed with 100 sms Class "C", 2% CaCl₂ & 3000#. Ran packer, found holes @ 450' & 2104', squeezed w/300 sms Class "C", 2% CaCl₂. Drilled cement 850' to 1045', pressure test 500#, did not hold. Set RTTS at 900', test to 800#, held ok. Press test below packer to 900#, held ok. Set whipstock @ 4200', cement window 4188-4200'. Blowing to 5200' making gas & 2" stream water. Set packer @ 4036', test back side to 700#, held ok. Squeezed w/100 sms, 12% Gilsprite per sm, 100 sm of 10% Sand, 2% CaCl₂. Ran packer, found hole @ 720', set packer @ 600'. Squeezed w/300 sms & 1400#. Pressure up to 800#, held ok. Drilled to 1088'. Made trip for bit, could not get below 1067', ran impression block, ran taper mill, mill 1067' to 1070'. Went in with bit, drilled 1070 to 1131'. Bit stuck at 1131', pulled loose, ran taper mill, unable to get below 1107', casing collapsed. Well T.N. pending evaluation.



18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

CON. COM.

DIST. 3

SIGNED

District Superintendent

DATE December 23, 1970

APPROVED BY

Ernest C. Amos

TITLE

Sup. Dist. III
12-23-70

DATE 12-23-70

CONDITIONS OF APPROVAL, IF ANY: