

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

SUBMIT IN TRIPLICATE*
(Other instructions on re-
verse side)

Form approved.
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.

SF 078416

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

Hardie A

9. WELL NO.

2Y

10. FIELD AND POOL, OR WILDCAT

Blanco Mesa Verde

11. SEC., T., R., M., OR BLK. AND
SURVEY OR AREA

Sec. 24, T-29-N, R-8-W

N.M.P.M.

12. COUNTY OR PARISH

San Juan

13. STATE

New Mexico

1. OIL WELL ☐ GAS WELL ☒ OTHER

2. NAME OF OPERATOR

El Paso Natural Gas Company

3. ADDRESS OF OPERATOR

Box 990, Farmington, New Mexico - 87401

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.*
See also space 17 below.)
At surface

1850'S, 1850'W

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

6387' GL

16.

Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

FRACTURE TREAT

SHOOT OR ACIDIZE

REPAIR WELL

(Other)

PULL OR ALTER CASING

MULTIPLE COMPLETE

ABANDON*

CHANGE PLANS

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other)

REPAIRING WELL

ALTERING CASING

ABANDONMENT*

(NOTE: Report results of multiple completion on Well
Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

On 10-15-69 spudded well, drilled surface hole.

On 10-17-69 ran 4 joints 9 5/8", 32.30#, H-40 surface casing (131.33') set at 145.67' w/100 sacks of cement circulated to surface. W.O.C. 12 hours, held 600#/30 Min.

On 11-8-69 ran 103 joints 7", 20#, K 55 intermediate casing (3228') set at 3242' w/35 sacks of cement. W.O.C. 14 hours, held 800#/30 Min.

On 11-14-69 T.D. 5516', ran 73 joints 4 1/2", 10.5# K-55 liner (2355') set from 3161' to 5516' w/240 sacks of cement. W.O.C. 18 hours.

On 11-16-69 P.B.T.D. 5482', perf. 5246-62', 5288-98', 5308-12', 5322-38', 5356-62', 5374-78', 5450-56' w/16 SPZ. Frac w/75,000# 20/40 sand, 75,000 gal. water. Dropped 6 sets of 16 balls, flushed w/14,112 gal. water. Set bridge plug at 4990'. Perf. 4680-94', 4710-24', 4780-94', 4820-34' w/14 SPZ. Frac w/45,000# 20/40 sand, 45,000 gal. water. Dropped 3 sets of 14 balls, flushed w/6426 gal. water.

18. I hereby certify that the foregoing is true and correct

SIGNED Original Signed F. H. WOOD

TITLE Petroleum Engineer

DATE 11-20-69

(This space for Federal or State office use)

APPROVED BY
CONDITIONS OF APPROVAL, IF ANY:

TITLE

RECEIVED

NOV 21 1969

*See Instructions on Reverse Side

