

STATE OF NEW MEXICO
ENERGY and MINERALS DEPARTMENT

This form is not to
be used for reporting
packer leakage tests
in Southeast New Mexico

OIL CONSERVATION DIVISION

NORTHWEST NEW MEXICO PACKER-LEAKAGE TEST

RECEIVED
DEC 27 1995
OIL CON. DIV.
DIST. 3

Page 1
Revised 10/01/78

Operator CONOCO INC Lease STATE COM Well No. 3A (PM)
Location of Well: Unit H Sec. 32 Twp. 29 Rge. 08 County SAN JUAN

	NAME OF RESERVOIR OR POOL	TYPE OF PROD. (Oil or Gas)	METHOD OF PROD. (Flow or Art. Lift)	PROD. MEDIUM (Tbg. or Csg.)
Upper Completion	PICTURED CLIFF	GAS	FLOW	TBG.
Lower Completion	MESA VERDE	GAS	FLOW	TBG.

PRE-FLOW SHUT-IN PRESSURE DATA

Upper Completion	Hour, date shut-in	Length of time shut-in	SI press. psig	Stabilized? (Yes or No)
	12-10-95	3-DAYS	150	NO
Lower Completion	Hour, date shut-in	Length of time shut-in	SI press. psig	Stabilized? (Yes or No)
	12-10-95	3-DAYS	224	NO

FLOW TEST NO. 1

Commenced at (hour, date)*				Zone producing (Upper or Lower):	
12-13-95				UPPER	
TIME (hour, date)	LAPSED TIME SINCE*	PRESSURE		PROD. ZONE TEMP.	REMARKS
		Upper Completion	Lower Completion		
12-11-95	1-Day	142	210		BOTH ZONES SHUT - IN
12-12-95	2-Days	147	219		BOTH ZONES SHUT - IN
12-13-95	3-Days	150	224		BOTH ZONES SHUT - IN
12-14-95	1-Day	90	230		UPPER ZONE FLOWING
12-15-95	2-Days	80	230		UPPER ZONE FLOWING

Production rate during test

Oil: _____ BOPD based on _____ Bbls. in _____ Hours. _____ Grav. _____ GOR _____

Gas: _____ MCFPD; Tested thru (Orifice or Meter): _____

MID-TEST SHUT-IN PRESSURE DATA

Upper Completion	Hour, date shut-in	Length of time shut-in	SI press. psig	Stabilized? (Yes or No)
Lower Completion	Hour, date shut-in	Length of time shut-in	SI press. psig	Stabilized? (Yes or No)

(Continue on reverse side)

FLOW TEST NO. 2

[illegible]

production rate during test

_____ BOPD based on _____ Bbls. in _____ Hours. _____ Gray. _____ GOK _____

_____ MCFPD: Tested thru (Orifice or Meter): _____

Remarks:

hereby certify that the information herein contained is true and complete to the best of my knowledge.

Approved _____
New Mexico Oil Conservation Division
DEC 2 8 1995
DEPUTY OIL & GAS INSPECTOR

Operator _____
By _____
Tide _____
Date _____

CONOCO INC.

~~CONFIDENTIAL~~

NORTHWEST NEW MEDCO PACKER LEAKAGE TEST INSTRUCTIONS

that the previously produced zone shall remain thus in while the zone which was previously there-in is produced.

1. Presures for gas zone must be measured on each zone with a deadweight pressure gauge at time intervals as follows: 3 hours tests: immediately prior to the beginning of each flow-period; at fifteen-minute intervals during the first hour thereof; and at hourly intervals thereafter, including one pressure measurement immediately prior to the conclusion of each flow period. 7-day tests: immediately prior to the beginning of each flow period; and immediately prior to the conclusion of each flow period. Other pressures may be taken as desired, or may be requested on wells which have previously shown questionable data.

24-hour oil zone tests: all pressures, throughout the entire test, shall be continuously measured and recorded with recording pressure gauges the accuracy of which must be checked at least twice, once at the beginning and once at the end of each test, with a deadweight pressure gauge. If a well is a gas-oil or an oil-gas dual completion, the recording gauge shall be located on the oil zone only, with deadweight pressures as requested above being taken on the gas zone.

8. The results of the above-described tests shall be filed in triplicate within 15 days after completion of the test. Tests shall be filed with the Asset District Office of the New Mexico Oil Conservation Division on Northwest New Mexico Pocket Leakage Test Form Revised 10-01-78 with all deadweight pressures indicated thereon as well as the flowing temperatures (gas zones only) and gravity and GOR (oil zones only).

A packet leakage test shall be commenced on each multiply completed well within seven days after actual completion of the well, and annually thereafter as prescribed by the order authorizing the multiple completion. Such tests shall also be commenced on all multiple completions within seven days following recompletion and/or chemical or frac-
ture treatment, and whenever remedial work has been done on a well during which the packer or the tubing have been disturbed. Tests shall also be taken as any time that com-
munication is suspected or when requested by the Division.

At least 72 hours prior to the commencement of any packet leakage test, the operator shall notify the Division in writing of the exact time the test is to be commenced. Offici-
patrons shall also be so notified.

The packet leakage test shall commence when both zones of the dual completion are
shut-in for pressure stabilization. Both zones shall remain shut-in until the well-head
pressure in each has stabilized, provided however, that they need not remain shut-in more
than seven days.

For Flow Test No. 1, one zone of the dual completion shall be produced at the normal
rate of production while the other zone remains shut-in. Such test shall be continued for
seven days in the case of a gas well and for 24 hours in the case of an oil well. After that
time a pipeline connection to the flow period shall be three hours.

Following completion of Flow Test No. 1, the well shall again be shut-in, in accor-
dance with Paragraph 3 above.

Flow Test No. 2 shall be conducted even though no leak was indicated during Flow
Test No. 1. Procedure for Flow Test No. 2 is to be the same as for Flow Test No. 1 except