

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEYSUBMIT IN TRIPPLICATE*
(Other instructions on re-
verse side)Form approved.
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.

SF 078415

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

Roelofs A

9. WELL NO.

2R

10. FIELD AND POOL, OR WILDCAT

Blanco Mesa Verde

11. SEC., T., R., M., OR BLK. AND
SURVEY OR AREASec. 14, T-29-N, R-8-W
NMPM

12. COUNTY OR PARISH

San Juan

13. STATE

New Mexico

1. OIL ☐ GAS ☒ OTHER ☐
WELL WELL

2. NAME OF OPERATOR

El Paso Natural Gas Company

3. ADDRESS OF OPERATOR

P. O. Box 990, Farmington, New Mexico 87401

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.*
See also space 17 below.)
At surface

1808' S, 1500' W

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

6735' GL

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF ☐FRACTURE TREAT ☐SHOOT OR ACIDIZE ☐REPAIR WELL ☐(Other) ☐PULL OR ALTER CASING ☐MULTIPLE COMPLETE ☐ABANDON* ☐CHANGE PLANS ☐

SUBSEQUENT REPORT OF:

WATER SHUT-OFF ☒FRACTURE TREATMENT ☒SHOOTING OR ACIDIZING ☐(Other) ☐REPAIRING WELL ☐ALTERING CASING ☐ABANDONMENT* ☐(NOTE: Report results of multiple completion on Well
Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

05-22-77 T.D. 3681'. Ran 89 joints 7", 20#, K-55 intermediate casing, 3668' set at 3681'. Cemented with 343 cu. ft. cement. WOC 12 hours; held 1200#/30 minutes. Top of cement at 2900'.

05-25-77 T.D. 6014'. Ran 77 joints 4 1/2", 4.7#, KS casing liner, 2479' set 3535-6014'. Float collar set at 5997'. Cemented with 442 cu. ft. cement. WOC 18 hours.

05-31-77 PBTD 5997'. Tested casing to 3500#, ok. Perfed 5045', 5054', 5080', 5178', 5186', 5196', 5207', 5285', 5295', 5316', 5324', 5329', 5335', 5478' with 1 shot per zone. Fraced with 45,000#--20/40 sand and 40,000 gallons water. No ball sets dropped. Flushed with 7380 gallons water. Perfed 5564', 5583', 5612', 5620', 5627', 5660', 5679', 5697', 5723', 5743', 5797', 5808', 5858', 5878', 5893', 5937', 5945', 5961' with 1 shot per zone. Fraced with 65,000#--20/40 sand and 55,360 gallons water. No ball sets dropped. Flushed with 7640 gallons water.

18. I hereby certify that the foregoing is true and correct

SIGNED

D. G. Busco

TITLE

Drilling Clerk

DATE

June 1, 1977

(This space for Federal or State office use)

APPROVED BY

TITLE

DATE

JUN 3 1977

CONDITIONS OF APPROVAL, IF ANY: