

UNITED STATES  
DEPARTMENT OF THE INTERIOR  
BUREAU OF LAND MANAGEMENT

SUBMIT IN TRIPLICATE\*  
(Other instructions on re-  
verse side)

Budget Bureau No. 1004-0135  
Expires August 31, 1985

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.  
Use "APPLICATION FOR PERMIT—" for such proposals.)

1. OIL WELL <input type="checkbox"/> GAS WELL <input checked="" type="checkbox"/> OTHER	7. UNIT AGREEMENT NAME
2. NAME OF OPERATOR Amoco Production Co.	8. FARM OR LEASE NAME W. D. Heath A
3. ADDRESS OF OPERATOR 501 Airport Drive, Farmington, N M 87401	9. WELL NO. 10
4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements. See also space 17 below.) At surface 1850' FSL x 1850' FWL	10. FIELD AND POOL, OR WILDCAT Basin Dakota
14. PERMIT NO. JAN 24 1986	11. SEC., T., R., W., OR BLK. AND SURVEY OR AREA NE/SW Sec 17, T29N, R9W
15. ELEVATIONS (Show whether OF, RT, CR, etc.) 5667' RDB	12. COUNTY OR PARISH San Juan
	13. STATE New Mexico

RECEIVED

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

BUREAU OF LAND MANAGEMENT  
FARMINGTON RESOURCE AREA

INTENT WATER SHUT-OFF ☐ PULL OR ALTER CASING ☐  
FRACTURE TREAT ☐ TUBING COMPLETE ☐  
SHOOT OR ACIDIZE ☐ ABANDON\* ☐  
REPAIR WELL ☐ CHANGE PLANS ☐  
(Other) ☐

SUBSEQUENT REPORT OF:

WATER SHUT-OFF ☐ REPAIRING WELL ☒  
FRACTURE TREATMENT ☐ ALTERING CASING ☐  
SHOOTING OR ACIDIZING ☐ ABANDONMENT\* ☐  
(Other) ☐

(NOTE: Report results of multiple completion on Well  
Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)

Moved in and rigged up service unit on 1-8-86. Total depth of the well is 6602' and plugback depth is 6591'. Hydrotested all tubing at 5000#. Worked all perforations with scraper. Cleaned out 35' of sand fill and landed 2 3/8" tubing at 6560'. Released the rig on 1-10-86.

18. I hereby certify that the foregoing is true and correct

SIGNED BSShaw TITLE Adm. Supervisor DATE 1-20-86

(This space for Federal or State office use)

APPROVED BY \_\_\_\_\_ TITLE \_\_\_\_\_ DATE ACCEPTED FOR RECORD

\*See Instructions on Reverse Side

NMOCG

JAN 27 1986

FARMINGTON RESOURCE AREA