

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEYSUBMIT IN TRIPPLICATE*
(Other instructions on re-
verse side)Form approved.
Budget Bureau No. 42-R1424

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals.)

1. OIL WELL <input type="checkbox"/> GAS WELL <input checked="" type="checkbox"/> OTHER <input type="checkbox"/>		5. LEASE DESIGNATION AND SERIAL NO. SF 080246	
2. NAME OF OPERATOR TENNECO OIL COMPANY		6. IF INDIAN, ALLOTTEE OR TRIBE NAME	
3. ADDRESS OF OPERATOR Suite 1200, 1860 Lincoln Street, Denver, Colo.		7. UNIT AGREEMENT NAME	
4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements. See also space 17 below.) At surface 1670' FNL, 1070' FEL Sec. 22-29N-9W		8. FARM OR LEASE NAME Blorance	
14. PERMIT NO.		9. WELL NO. 57	
15. ELEVATIONS (Show whether DF, RT, CR, etc.) 5813' KB 5802' GL		10. FIELD AND POOL, OR WILDCAT So. Blanco PC	
		11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA Sec. 22-29N-9W	
		12. COUNTY OR PARISH San Juan	13. STATE New Mexico

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF ☐FRACTURE TREAT ☐SHOOT OR ACIDIZE ☐REPAIR WELL ☐(Other) ☐PULL OR ALTER CASING ☐MULTIPLE COMPLETE ☐ABANDON* ☐CHANGE PLANS ☐

SUBSEQUENT REPORT OF:

WATER SHUT-OFF ☐FRACTURE TREATMENT ☐SHOOTING OR ACIDIZING ☐(Other) ☐REPAIRING WELL ☒ALTERING CASING ☐ABANDONMENT* ☐

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

4/21/75 Run Temp Survey locate hole in casing at 726'

4/22 Set Bridge plug 992' and squeeze hole in casing with 150 SX Class "A" cement.
Firm pressure 1250

4/23 Drill out cement test csg did not hold pressure

4/25 Resqueeze hole in csg with 75 SX Class "A" to 2500 PSI

4/26 Drill out cement test csg to 500 PSI held O.K.

4/29 Swab well to clean-up and put back on production.

RECEIVED

MAY 12 1975

18. I hereby certify that the foregoing is true and correct

SIGNED [Signature]

TITLE

Production Clerk

DATE May 6, 1975

(This space for Federal or State office use)

APPROVED BY

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY:

*See Instructions on Reverse Side