


This form is not to be used for reporting packer leakage tests in Southeast New Mexico



NORTHWEST NEW MEXICO PACKER-LEAKAGE TEST

Operator Conoco Inc. Lease Name STATE CON Well No # 39 (FD)

Location of Well: Unit Letter C Sec 36 Twp 29N Rge 8W API # 30-0 45-21001

	NAME OF RESERVOIR OR POOL	TYPE OF PROD. (Oil or Gas)	METHOD OF PROD. (Flow or Art. Lift)	PROD. MEDIUM (Tbg. or Csg.)
Upper Completion	<u>FRU. + Land</u>	<u>GAS</u>	<u>Flow</u>	<u>Tbg</u>
Lower Completion	<u>DAKOTA</u>	<u>GAS</u>	<u>Flow</u>	<u>Tbg</u>

PRE-FLOW SHUT-IN PRESSURE DATA

	Hour, date shut-in	Length of time shut-in	SI press. Psig	Stabilized? (Yes or No)
Upper Completion	<u>8/11/00 AM</u>	<u>3 DAYS</u>	<u>154</u>	<u>Yes</u>
Lower Completion	<u>8/11/00 AM</u>	<u>3 DAYS</u>	<u>269</u>	<u>Yes</u>

FLOW TEST NO. 1

Commenced at (hour, date)*			Zone producing (Upper or Lower): <u>Lower</u>		
TIME (hour, date)	LAPSED TIME SINCE*	PRESSURE		PROD. ZONE TEMP.	REMARKS
		Upper Completion	Lower Completion		
<u>8/11/00</u>	<u>1st Day</u>	<u>154</u>	<u>269</u>		<u>Both SI</u>
<u>8/14/00</u>	<u>3 Days</u>	<u>154</u>	<u>269</u>		<u>Both SI</u>
<u>8/14/00</u>	<u>3 Days</u>	<u>154</u>	<u>43</u>		<u>Lower Flow/Vent.</u>

Production rate during test Vented For Crossover witnessed By Bruce Martin.

Oil: _____ BOPD based on _____ Bbls. in _____ Hours _____ Grav. _____ GOR _____

Gas: _____ MCFPD; Tested thru (Orifice or Meter): _____

MID-TEST SHUT-IN PRESSURE DATA

	Hour, date shut-in	Length of time shut-in	SI press psig	Stabilized? (Yes or No)
Upper Completion				
Lower Completion				

(Continue on reverse side)

FLOW TEST NO. 2

Commenced at (hour, date)**			Zone producing (Upper or Lower):		
TIME (hour, date)	LAPSED TIME Since**	PRESSURE		PROD. ZONE	REMARKS
		Upper Completion	Lower Completion		

Production rate during test

Oil: _____ BOPD based on _____ Bbls. in _____ Hours. _____ Grav. _____ GOR _____
 Gas: _____ MCFPD: Tested thru (Office or Meter): _____

Remarks: _____

I hereby certify that the information herein contained is true and complete to the best of my knowledge.

Approved AUG 18 2000 19 _____ Operator Conoco Inc. New
 Mexico Oil Conservation Division
 By David Blair
 Title Fps
 Date 8/18/00
 By ORIGINAL SIGNED BY CHARLIE T. PERRY
 Title DEPUTY OIL & GAS INSPECTOR, DIST. 3

NORTHWEST NEW MEXICO PACKER LEAKAGE TEST INSTRUCTIONS

1. A packer leakage test shall be commenced on each multiply completed well within seven days after actual completion of the well, and annually thereafter as prescribed by the order authorizing the multiple completion. Such tests shall also be commenced on all multiple completions within seven days following recompletion and/or chemical or fracture treatment, and whenever remedial work has been done on a well during which the packer or the tubing have been disturbed. Tests shall also be taken at any time that communication is suspected or when requested by the Division.
2. At least 72 hours prior to the commencement of any packer leakage test, the operator shall notify the Division in writing of the exact time the test is to be commenced. Offset operators shall also be so notified.
3. The packer leakage test shall commence when both zones of the dual completion are shut-in for pressure stabilization. Both zones shall remain shut-in until the well-head pressure in each has stabilized, provided however, that they need not remain shut-in more than seven days.
4. For Flow Test No. 1, one zone of the dual completion shall be produced at the normal rate of production while the other zone remains shut-in. Such test shall be continued for seven days in the case of a gas well and for 24 hours in the case of an oil well. Note: If, on an initial packer leakage test, a gas well is being flowed to the atmosphere due to the lack of a pipeline connection the flow period shall be three hours.
5. Following completion of Flow Test No. 1, the well shall again be shut-in, in accordance with Paragraph 3 above.
6. Flow Test No. 2 shall be conducted even though no leak was indicated during Flow Test No. 1. Procedure for Flow Test no. 2 is to be the same as for Flow Test No. 1 except

that the previously produced zone shall remain shut-in while the zone which was previously shut-in is produced.

7. Pressures for gas-zone tests must be measured on each zone with a deadweight pressure gauge at time intervals as follows: 3 hours tests: immediately prior to the beginning of each flow-period, at fifteen-minute intervals during the first hour thereof, and at hourly intervals thereafter, including one pressure measurement immediately prior to the beginning of each flow period, at least one time during each flow period (at approximately the midway point) and immediately prior to the conclusion of each flow period. Other pressures may be taken as desired, or may be requested on wells which have previously shown questionable test date.

24-hour oil zone tests: all pressures, throughout the entire test, shall be continuously measured and recorded with recording pressure gauges the accuracy of which must be checked at least twice, once at the beginning and once at the end of each test, with a deadweight pressure gauge. If a well is a gas-oil or an oil-gas dual completion, the recording gauge shall be required on the oil zone only, with deadweight pressures as required above being taken on the gas zone.

8. The results of the above-described tests shall be filed in triplicate within 15 days after completion of the test. Tests shall be filed with the Aztec District Office of the New Mexico Oil Conservation Division on northwest new Mexico packer leakage Test Form Revised 11-16-98 with all deadweight pressures indicated thereon as well as the flowing temperatures (gas zones only) and gravity and GOR (oil zones only).

PACKER LEAKAGE TEST

EPNG Co.
Form 22-79 (Rev. 7-74)

Well Name STATE COM		Tester	Oper Code
Well Location 39	Fld./Switcher	Test Gp. Co.	Test Sch.
Upper Comp. FS	Flow Cd.	Lower Comp. PC	Flow Cd.
DATE	UPPER ZONE SHUT IN 5 DAYS	INITIAL	
8-11-00	BOTH ZONES SHUT IN	X	
X	CSG	TBG	X
			A.V.
			A.V.
8-14-00	154		A.V.
WEDNESDAY-TURN ON LOWER ZONE AFTER CARD SIGNED →			
	Upper Zone Remains Shut In		A.V.
8-14-00	154		A.V.
DATE	LOWER ZONE SHUT IN 3 DAYS	INITIAL	
			A.V.
			A.V.
8-14-00	269		A.V.
- LOWER ZONE FLOW			
8-14-00	Diff.	Flowing Press.	A.V.
	Static	43	
	Diff.	Flowing Press.	A.V.
	Static		
Orifice Size		Static Spring	
TEST COMPLETE WHEN INITIALED →			A.V.

If Well Fails Packer Test, Notify Well Test Dept. For Reschedule

REMARKS: **EP EFM # 89450 FS**
87658 PC

WITNESSED BY **BRUCE MARTIN**