

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

SUBMIT IN TRIPPLICATE*
(Other instructions on reverse side)

Form approved.
Budget Bureau No. 42-R1424.
5. LEASE DESIGNATION AND SERIAL NO.

SF-080000

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir. Use "APPLICATION FOR PERMIT—" for such proposals.)

1. <input type="checkbox"/> OIL WELL <input type="checkbox"/> GAS WELL <input checked="" type="checkbox"/> OTHER		7. UNIT AGREEMENT NAME
2. NAME OF OPERATOR Tenneco Oil Company		8. FARM OR LEASE NAME Florance
3. ADDRESS OF OPERATOR 1860 Lincoln St., Suite 1200, Denver, Colorado 80295		9. WELL NO. 24A
4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.* See also space 17 below.) At surface 885'FSL and 1190'FEL, Unit P		10. FIELD AND POOL, OR WILDCAT Blanco Mesa Verde
14. PERMIT NO.		11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA Sec. 23, T29N, R9W
15. ELEVATIONS (Show whether DF, RT, CR, etc.) 6031'GL		12. COUNTY OR PARISH San Juan
		13. STATE New Mexico

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

FRACTURE TREAT

SHOOT OR ACIDIZE

REPAIR WELL

(Other)

PULL OR ALTER CASING

MULTIPLE COMPLETE

ABANDON*

CHANGE PLANS

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other)

REPAIRING WELL

ALTERING CASING

ABANDONMENT*

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

5/3-5/11/77 - Drilled 8-3/4" hole to 2934'. Set and cemented 67 Jts. of 7" casing at 2933' with 450 sacks of cement. Circulated and waited on cement. Drilled 6-1/8" hole to 5044'. Set and cemented 63 Jts. of 4 1/2" casing from 2778'-5028' with 225 sacks of cement. Circulated and waited on cement. Present status = waiting on completion unit.

RECEIVED

MAY 16 1977

U. S. GEOLOGICAL SURVEY

MAY 17 1977
OIL CON. COM.
DIST. 3

18. I hereby certify that the foregoing is true and correct

SIGNED

TITLE

Division Production Manager

DATE

5/12/77

(This space for Federal or State office use)

APPROVED BY

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY: