

STATE OF NEW MEXICO  
ENERGY and MINERALS DEPARTMENT

Location of Well: P332908

P-33-29-08

OIL CONSERVATION DIVISION  
NORTHWEST NEW MEXICO PACKER-LEAKAGE TEST

Operator: AMOCO PRODUCTION COMPANY Lease/Well #: HUGHES C 001A  
Meter #: 95893 RTU: 2-109-02 County: SAN JUAN

|             | NAME RESERVOIR OR POOL | TYPE PROD | METHOD PROD | MEDIUM PROD |
|-------------|------------------------|-----------|-------------|-------------|
| UPR<br>COMP | HUGHES C 001A PC 95893 | GAS       | FLOW        | TBG         |
| LWR<br>COMP | HUGHES C 001A MV 90625 | GAS       | FLOW        | TBG         |

PRE-FLOW SHUT-IN PRESSURE DATA

|             | Hour/Date Shut-In | Length of Time Shut-In | SI Press. PSIG | Stabilized |
|-------------|-------------------|------------------------|----------------|------------|
| UPR<br>COMP | 06/13/95          | 72 HRS                 | 291            | Y          |
| LWR<br>COMP | 06/13/95          | 72 HRS                 | 201            | Y          |

FLOW TEST DATE NO.1

| Commenced at (hour, date) * |                       |                    |       | Zone Producing (Upr/Lwr) |                 |
|-----------------------------|-----------------------|--------------------|-------|--------------------------|-----------------|
| TIME<br>(hour, date)        | LAPSED TIME<br>SINCE* | PRESSURE           |       | Prod<br>Temp.            | REMARKS         |
|                             |                       | Upper              | Lower |                          |                 |
| 06/13/95                    | Day 1                 | TBG 281<br>CSG 386 | 191   |                          | Both Zones SI   |
| 06/14/95                    | Day 2                 | TBG 380<br>CSG 392 | 193   |                          | Both Zones SI   |
| 06/15/95                    | Day 3                 | TBG 384<br>CSG 398 | 199   |                          | Both Zones SI   |
| 06/16/95                    | Day 4                 | TBG 291<br>CSG 403 | 201   |                          | Flow Lower Zone |
| 06/17/95                    | Day 5                 | TBG 296<br>CSG 411 | 151   |                          | " " "           |
| 06/18/95                    | Day 6                 | TBG 297<br>CSG 416 | 136   |                          | " " "           |

Production rate during test  
Oil: \_\_\_\_\_ BOPD based on \_\_\_\_\_ BBLs in \_\_\_\_\_ Hrs \_\_\_\_\_ Grav \_\_\_\_\_ GOR \_\_\_\_\_  
Gas: \_\_\_\_\_ MFCPD: Tested thru (Orifice or Meter): METER  
MID-TEST SHUT-IN PRESSURE DATA

|             | Hour, Date SI | Length of Time SI | SI Press. PSIG | Stabilized (yes/no) |
|-------------|---------------|-------------------|----------------|---------------------|
| UPR<br>COMP |               |                   |                |                     |
| LWR<br>COMP |               |                   |                |                     |

(Continue on reverse side)

MANZANARES - 81 Hutton

RECEIVED  
JUN 23 1995

OIL CON. DIV.  
DIST. 3

## FLOW TEST NO. 2

| Commenced at (hour, date) ** |                         |                  |                  | Zone producing (Upper or Lower) |         |
|------------------------------|-------------------------|------------------|------------------|---------------------------------|---------|
| TIME<br>(hour, date)         | LAPSED TIME<br>SINCE ** | PRESSURE         |                  | PROD. ZONE<br>TEMP.             | REMARKS |
|                              |                         | Upper Completion | Lower Completion |                                 |         |
|                              |                         |                  |                  |                                 |         |
|                              |                         |                  |                  |                                 |         |
|                              |                         |                  |                  |                                 |         |
|                              |                         |                  |                  |                                 |         |
|                              |                         |                  |                  |                                 |         |
|                              |                         |                  |                  |                                 |         |

Production rate during test

Oil: \_\_\_\_\_ BOPD based on \_\_\_\_\_ Bbls. in \_\_\_\_\_ Hours. \_\_\_\_\_ Grav. \_\_\_\_\_ GOR \_\_\_\_\_

Gas: \_\_\_\_\_ MCFPD: Tested thru (Orifice or Meter): \_\_\_\_\_

Remarks: \_\_\_\_\_

I hereby certify that the information herein contained is true and complete to the best of my knowledge.

Approved \_\_\_\_\_ 19 \_\_\_\_\_  
 New Mexico Oil Conservation Division  
 JUN 29 1995  
 By \_\_\_\_\_  
 DEPUTY OIL & GAS INSPECTOR  
 Title \_\_\_\_\_

Operator \_\_\_\_\_ Amoco Production Company  
 By \_\_\_\_\_ Sheri Bradshaw  
 Title \_\_\_\_\_ Field Tech  
 Date \_\_\_\_\_ 6/21/95

## NORTHWEST NEW MEXICO PACKER LEAKAGE TEST INSTRUCTIONS

1. A packer leakage test shall be commenced on each multiply completed well within seven days after actual completion of the well, and annually thereafter as prescribed by the order authorizing the multiple completion. Such tests shall also be commenced on all multiple completions within seven days following recompletion and/or chemical or fracture treatment, and whenever remedial work has been done on a well during which the packer or the tubing have been disturbed. Tests shall also be taken at any time that communication is suspected or when requested by the Division.
2. At least 72 hours prior to the commencement of any packer leakage test, the operator shall notify the Division in writing of the exact time the test is to be commenced. Offset operators shall also be so notified.
3. The packer leakage test shall commence when both zones of the dual completion are shut-in for pressure stabilization. Both zones shall remain shut-in until the well-head pressure in each has stabilized, provided however, that they need not remain shut-in more than seven days.
4. For Flow Test No. 1, one zone of the dual completion shall be produced at the normal rate of production while the other zone remains shut-in. Such test shall be continued for seven days in the case of a gas well and for 24 hours in the case of an oil well. Note: if, on an initial packer leakage test, a gas well is being flowed to the atmosphere due to the lack of a pipeline connection the flow period shall be three hours.
5. Following completion of Flow Test No. 1, the well shall again be shut-in, in accordance with Paragraph 3 above.
6. Flow Test No. 2 shall be conducted even though no leak was indicated during Flow Test No. 1. Procedure for Flow Test No. 2 is to be the same as for Flow Test No. 1 except

that the previously produced zone shall remain shut-in while the zone which was previously shut-in is produced.

7. Pressures for gas-zone tests must be measured on each zone with a deadweight pressure gauge at time intervals as follows: 3 hours tests: immediately prior to the beginning of each flow period, at fifteen-minute intervals during the first hour thereof, and at hourly intervals thereafter, including one pressure measurement immediately prior to the conclusion of each flow period. 7-day tests: immediately prior to the beginning of each flow period, at least one time during each flow period (at approximately the midway point) and immediately prior to the conclusion of each flow period. Other pressures may be taken as desired, or may be requested on wells which have previously shown questionable test data.

24-hour oil zone tests: all pressures, throughout the entire test, shall be continuously measured and recorded with recording pressure gauges the accuracy of which must be checked at least twice, once at the beginning and once at the end of each test, with a deadweight pressure gauge. If a well is a gas-oil or an oil-gas dual completion, the recording gauge shall be required on the oil zone only, with deadweight pressures as required above being taken on the gas zone.

8. The results of the above-described tests shall be filed in triplicate within 15 days after completion of the test. Tests shall be filed with the Aztec District Office of the New Mexico Oil Conservation Division on Northwest New Mexico Packer Leakage Test Form Revised 10-01-78 with all deadweight pressures indicated thereon as well as the flowing temperatures (gas zones only) and gravity and GOR (oil zones only).