

UNITED STATES  
DEPARTMENT OF THE INTERIOR  
BUREAU OF LAND MANAGEMENT

SUBMIT IN TRIPLICATE\*  
(Other instructions on reverse side)

Expires August 31, 1985

5. LEASE DESIGNATION AND SERIAL

SF-076337

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

Santa Rosa

9. WELL NO.

9-2

10. FIELD AND POOL OR WILDCAT

Basin Fruitland Coal

11. SEC., T., R., M., OR B.L. AND SURVEY OR AREA

Section 9, T29N, R9W

12. COUNTY OR PARISH 13. STATE

San Juan

NM

835' FSL & 2268' FWL

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

5713' GL; 5723' RKB

16

Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

PULL OR ALTER CASING

FRACTURE TREAT

MULTIPLE COMPLETE

SHOOT OR ACIDIZE

ABANDON\*

REPAIR WELL

CHANGE PLANS

(Other)

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

REPAIRING WELL

FRACTURE TREATMENT

ALTERING CASING

SHOOTING OR ACIDIZING

ABANDONMENT\*

(Other) See Below

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)\*

Spud, Set Surface Casing, Log, and Cement Longstring.

See Attached Daily Report.

RECEIVED  
OCT 31 1990  
OIL CON. DIV.  
DIST. 3

18. I hereby certify that the foregoing is true and correct

SIGNED

Kevin H. McGord

TITLE Petroleum Engineer

DATE 10-9-90

(This space for Federal or State office use)

APPROVED BY

CONDITIONS OF APPROVAL, IF ANY:

TITLE

NMOCD

ACCEPTED FOR RECORD

OCT 24 1990

\*See Instructions on Reverse Side

FARMINGTON RESOURCE AREA

BY 22

ROBERT L. BAYLESS

P. O. BOX 168  
FARMINGTON, NM 87499

TAX NO  
(505) 326-6911

OFFICE NO  
(505) 326-2659

ROBERT L. BAYLESS  
SANTA ROSA #9-2  
SECTION 9-T29N-R9W  
835' FSL & 2268' FWL  
SAN JUAN COUNTY, NM

- 10-5-90 Spud well at 7:45 p.m., 10-4-90. Drill to 135 ft. TD at 1 a.m., 10-5-90. Rig up & run 3 jts. (123.15 ft) used 8 5/8" 28.0# ST&C casing. Land casing at 133 ft. RKB. Rig up Cementers, Inc. Pump 120 sx of Class B cement with 2% CaCl. Circulate 6 bbls. to surface. Good returns throughout job. Plug down at 3:30 a.m., 10-5-90. WOC.
- 10-6-90 No water, no gas kicks at report time. Gas at 1140' - bottom of Ojo - Bad at 8 a.m.. TD at 7-10 a.m. on 10-7-90.
- 10-7-90 Drilling at 2014'.
- 10-8-90 TD at 3 p.m., 10-7-90. Very tight hole on short trip (60'). TOH for logs. Logger TD at 2318 ft. LDDP and DC. Run 55 jts. (2276.56') new Maverick 4 1/2" 10.50#, J-55. ST&C casing. Land at 2288.86 ft. Rig up Halliburton. Cement with 25 sx Class B; 225 sx Class B with 2% econolite; 350 sx 50/50 pozmix with 2% gel, 10% salt. Pump rate at 6 BPM. Good returns throughout pump. Circulate 3 bbls to surface. Plug down at 8:15 a.m., 10/8/90. Maximum pump pressure at 600 PSI. Bump plug to 1000 PSI. Wait on Completion.

25  
225  
350  
600