

NO. OF COPIES RECEIVED	3
DISTRIBUTION	
SANTA FE	1
FILE	1
U.S.G.S.	
LAND OFFICE	
OPERATOR	1

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease	
State <input type="checkbox"/>	Fee <input checked="" type="checkbox"/>
5. State Oil & Gas Lease No.	

SUNDRY NOTICES AND REPORTS ON WELLS <small>(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)</small>		
1. <input type="checkbox"/> OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER-		7. Unit Agreement Name
2. Name of Operator AMOCO PRODUCTION COMPANY		8. Farm or Lease Name Gutierrez Gas Com
3. Address of Operator 501 Airport Drive, Farmington, New Mexico 87401		9. Well No. 1
4. Location of Well UNIT LETTER B 990 FEET FROM THE North LINE AND 1650 FEET FROM THE East LINE, SECTION 4 TOWNSHIP 29N RANGE 9W NMPM.		10. Field and Pool, or Wildcat Blanco Mesaverde
15. Elevation (Show whether DF, RT, GR, etc.) 5611' GL		12. County San Juan

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data			
NOTICE OF INTENTION TO:		SUBSEQUENT REPORT OF:	
PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input checked="" type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Killed well with treated water. Ran bridge plug and set at 3800'. Set full bore packer at 3703' and tested below with 1000 psi for 1/4 hour OK. Found leak at 591' and pumped 6 BPM at 950 psi. Set 5" casing at 3731' with 400 sacks Class "C" Neat with 2% CaCl₂ and circulated cement. Drilled bridge plug and cleaned out well to PBD 4688'.



18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Original Signed by J. ARNOLD SNELL TITLE Area Engineer DATE July 6, 1972

APPROVED BY Cecily C. Cloward TITLE Supt Dist III DATE 7-7-72
CONDITIONS OF APPROVAL, IF ANY: