


3 - U.S.G.S.
1 - W. H. Johnston
1 - File

Budget Bureau No. 42-R358.4.
Approval expires 12-31-60.



(SUBMIT IN TRIPLICATE)

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

Land Office Santa Fe
Lease No. ST 078748
Unit 30-5
14-08-001-346

SUNDRY NOTICES AND REPORTS ON WELLS

NOTICE OF INTENTION TO DRILL	SUBSEQUENT REPORT OF WATER SHUT-OFF	<input checked="" type="checkbox"/>
NOTICE OF INTENTION TO CHANGE PLANS	SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING	
NOTICE OF INTENTION TO TEST WATER SHUT-OFF	SUBSEQUENT REPORT OF ALTERING CASING	
NOTICE OF INTENTION TO RE-DRILL OR REPAIR WELL	SUBSEQUENT REPORT OF RE-DRILLING OR REPAIR	
NOTICE OF INTENTION TO SHOOT OR ACIDIZE	SUBSEQUENT REPORT OF ABANDONMENT	
NOTICE OF INTENTION TO PULL OR ALTER CASING	SUPPLEMENTARY WELL HISTORY	
NOTICE OF INTENTION TO ABANDON WELL		

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

May 9, 1956

Well No. 15-19 is located 1675 ft. from N line and 800 ft. from E line of sec. 29

SE 1/4 Sec. 19
(1/4 Sec. and Sec. No.)

34N 5E
(Twp.) (Range)

R. 1, P. 1, E.
(Meridian)

Blanco - Mesa Verde
(Field)

Rio Arriba
(County or Subdivision)

New Mexico
(State or Territory)

The elevation of the Ungraded Ground above sea level is 6434 ft.

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

Drilled to 1435', set 1417.50' of 7" O.D., 23#, J-55 casing, with guide shoe and float collar, at 1435' and cemented with 100 sacks of 85 and 30 sacks of neat cement. P.O.B. 12:01 P.M. 4-12-56. W.O.C. for 30 hours, casing tested O.K. Drilled ahead.

I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company Pacific Northwest Pipeline Corporation

Address 413 1/2 West Main

Farmington

New Mexico

By Original signed by T. A. Duncan

Title District Engineer

