


(SUBMIT IN TRIPLICATE)

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

Land Office Santa Fe
Lease No. 078130
Unit San Juan 30-5 Unit



SUNDRY NOTICES AND REPORTS ON WELLS

NOTICE OF INTENTION TO DRILL	SUBSEQUENT REPORT OF WATER SHUT-OFF
NOTICE OF INTENTION TO CHANGE PLANS	SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING
NOTICE OF INTENTION TO TEST WATER SHUT-OFF	SUBSEQUENT REPORT OF ALTERING CASING
NOTICE OF INTENTION TO RE-DRILL OR REPAIR WELL	SUBSEQUENT REPORT OF RE-DRILLING OR REPAIR
NOTICE OF INTENTION TO SHOOT OR ACIDIZE	SUBSEQUENT REPORT OF ABANDONMENT
NOTICE OF INTENTION TO PULL OR ALTER CASING	SUPPLEMENTARY WELL HISTORY
NOTICE OF INTENTION TO ABANDON WELL	

RECEIVED
NOV 12 1959
U. S. GEOLOGICAL SURVEY
FARMINGTON, NEW MEXICO

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

November 10, 1959

Well No. 23-23-A is located 1027 ft. from [N] line and 1130 ft. from [E] line of sec. 23

W 1/4 Sec. 23 30N 2W 104W
(1/4 Sec. and Sec. No.) (Twp.) (Range) (Meridian)
Blanco Mesa Verde Rio Arriba New Mexico
(Field) (County or Subdivision) (State or Territory)

The elevation of the derrick floor above sea level is 5740 ft.

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

Spud date 7-23-59.

On 7-24-59 Total Depth 330'.

Ran 10 joints, 13 5/8", 40#, H-40 casing (320') set at 330' with 230 sacks regular cement, 2% Gel, 2% Calcium Chloride and 115 cu. ft. Strata-Crete to circulate to surface.

Held 500#/30 minutes.

On 8-11-59 Total Depth 3054'.

Ran 24 joints, 13 5/8", 40.0#, H-80 & J-55 casing for a total of 117 joints (3042') set at 3052' with 95 sacks regular cement, 95 sacks Pozmix, 40 cu. ft. strata-crete to, 2% Gel, followed by 75 sacks Neat cement.

Held 1000#/30 minutes.

Top of cement by temperature survey at 2750'.

On 8-25-59 Total Depth 7918'. Ran 73 joints 7", 26.00#, H-100 casing (2335') & 170 joints 7", 23.00#, J-55 casing (5569'), for a total of 251 joints (7904') set at 7914' w/ 450 sacks Pozmix, 450 sacks reg. cement w/ 0.4% H-4, 1/2% Fine Gyp, 1/4% Floccs

Company El Paso Natural Gas Company & 6% Gel. Held 1000#/30 minutes.

Address Box 197

Farmington, New Mexico

By ORIGINAL SIGNED J. J. TILLERSON

Title Production Engineer