

UNITED STATES  
DEPARTMENT OF THE INTERIOR  
GEOLOGICAL SURVEY

SUBMIT IN TRIPLICATE\*  
(Other instructions on reverse side)

Form approved.  
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.

New Mexico 013706-A

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

Northeast Blanco Unit  
Agmt. No. 1, Sec. 929

8. FARM OR LEASE NAME

Northeast Blanco Unit

9. WELL NO.

24

10. FIELD AND POOL, OR WILDCAT

Blanco Mesaverde

11. SEC., T., R., M., OR BLK. AND  
SURVEY OR AREA

Sec. 17-30N-7W NMPM

12. COUNTY OR PARISH 13. STATE

Rio Arriba

New Mexico

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.  
Use "APPLICATION FOR PERMIT" for such proposals.)

1.

OIL WELL ☐ GAS WELL ☒ OTHER

2. NAME OF OPERATOR

Blackwood & Nichols Company

3. ADDRESS OF OPERATOR

P.O. Box 1237, Durango, Colorado 81301

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.\*  
See also space 17 below.)  
At surface

420' F/SL - 2515' F/EL

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

6282' GL

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

PULL OR ALTER CASING

FRACTURE TREAT

MULTIPLE COMPLETE

SHOOT OR ACIDIZE

ABANDON\*

REPAIR WELL

CHANGE PLANS

(Other)

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

REPAIRING WELL

FRACTURE TREATMENT

ALTERING CASING

SHOOTING OR ACIDIZING

ABANDONMENT\*

(Other)

(NOTE: Report results of multiple completion on Well  
Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)\*

On 3-24-76, pulled 2-3/8" tubing; set Baker 4" retrievable bridge plug at 5219'. Squeeze cemented Cliffhouse perforations at 5050' - 5100' with 200 sacks of class B cement.

On 3-26-76, drilled cement to 5100', hole dry. Cleaned to retrievable bridge plug. Dropped 3149' tubing in hole; recovered 818', could not recover remaining tubing.

On 3-30-76, spotted 100 sacks of class B cement through open ended tubing, 1800' - 2600'; fifty sacks, 900' - 1300'; 40 sacks 0' - 400'; 35 sacks between 7-5/8" and 10-3/4" csg.; and 10 sacks between 5-1/2" and 7-5/8". Welded 1/2" steel cap over 5 1/2" casing and installed 4" X 6' well marker.



APR 6 1976

U. S. GEO. SURVEY  
DENVER, COLO.

18. I hereby certify that the foregoing is true and correct

SIGNED DeLasso Loos

TITLE District Manager

DATE 4-5-76

(This space for Federal or State office use)

APPROVED BY  
CONDITIONS OF APPROVAL, IF ANY:

TITLE

DATE

\*See Instructions on Reverse Side