

UNITED STATES  
DEPARTMENT OF THE INTERIOR  
GEOLOGICAL SURVEYSUBMIT IN TRIPLICATE\*  
(Other instructions on re-  
verse side)Form approved.  
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.

SF 080066

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

## SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.  
Use "APPLICATION FOR PERMIT—" for such proposals.)

1. <input type="checkbox"/> OIL WELL <input type="checkbox"/> GAS WELL <input checked="" type="checkbox"/> OTHER		7. UNIT AGREEMENT NAME San Juan 30-5 Unit	
2. NAME OF OPERATOR Northwest Pipeline Corporation		8. FARM OR LEASE NAME San Juan 30-5 Unit	
3. ADDRESS OF OPERATOR P. O. Box 90 Farmington, New Mexico 87401		9. WELL NO. 44	
4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.* See also space 17 below.) At surface 1850' FSL & 1165' FWL		10. FIELD AND POOL, OR WILDCAT Blanco Mesa Verde	
		11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA Sec. 6, T30N, R5W	
14. PERMIT NO.	15. ELEVATIONS (Show whether DF, RT, GR, etc.) 6394' GR	12. COUNTY OR PARISH Rio Arriba	13. STATE N.M.

## 16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

## NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

FRACTURE TREAT

SHOOT OR ACIDIZE

REPAIR WELL

(Other)

PULL OR ALTER CASING

MULTIPLE COMPLETE

ABANDON\*

CHANGE PLANS

## SUBSEQUENT REPORT OF:

WATER SHUT-OFF

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other) "Spudding &amp; Surface Casing"

REPAIRING WELL

ALTERING CASING

ABANDONMENT\*

(NOTE: Report results of multiple completion on Well  
Completion or Recompletion Report and Log form.)


17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)\*

9-12-75

MOL &amp; RU.

9-13-75

Spud @ 1:30 AM. Drilled 13 3/4" hole to 200' KB. Ran 5 joints (188') 9 5/8, 36#, K-55 casing set @ 200' KB. Cemented w/180 sks. Cement circ. WOC 12 hours. Tested casing to 600 psi for 1/2 hr., held OK.



18. I hereby certify that the foregoing is true and correct

SIGNED

D.H. Maroncelli

TITLE

Petroleum Engineer

DATE

Sept. 15, 1975

(This space for Federal or State office use)

APPROVED BY

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY:

\*See Instructions on Reverse Side