

NO. OF COPIES RECEIVED	6
DISTRIBUTION	
SANTA FE	1
FILE	1
U.S.G.S.	
LAND OFFICE	
OPERATOR	4

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease State <input checked="" type="checkbox"/> Fee <input type="checkbox"/>
5. State Oil & Gas Lease No.
7. Unit Agreement Name San Juan 30-5 Unit
8. Farm or Lease Name San Juan 30-5 Unit
9. Well No. 58
10. Field and Pool, or Wildcat Blanco Mesa Verde
12. County Rio Arriba

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input type="checkbox"/> GAS WELL <input checked="" type="checkbox"/> OTHER <input type="checkbox"/>
2. Name of Operator Northwest Pipeline Corporation
3. Address of Operator P.O. Box 90, Farmington, New Mexico 87401
4. Location of Well UNIT LETTER M 870 FEET FROM THE South LINE AND 950 FEET FROM THE West LINE, SECTION 36 TOWNSHIP 30N RANGE 5W NMPM.
15. Elevation (Show whether DF, RT, GR, etc.) 7492' GR

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>


SUBSEQUENT REPORT OF:

REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

1-25-77 MOL & RU. Drilled 13 3/4" hole to 214'. Ran 5 jts. (199') 9 5/8", 36#, K-55 casing set at 209'. Cemented with 230 sks. Cl. "B" with 1/4# gel flake/sk. and 3% CC. Cement circulated. WOC.

1-26-77 Tested csg. to 600 PSI for 30 minutes, held OK.



18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED D.H. Maroncelli TITLE Production Engineer

DATE 1-26-77

Original Signed by A. R. Kendrick

APPROVED BY

TITLE SECRETARY DIST. 3DATE JAN 28 1977

CONDITIONS OF APPROVAL, IF ANY:

DHM/ke