UNITED STATES

	Form Approved. Budget Bureau No. 42–R1424
	5. LEASE
	NM_012335
	6. IF INDIAN, ALLOTTEE OR TRIBE NAME
_	
	7. UNIT AGREEMENT NAME
t	San Juan 30-5 Unit
_	8. FARM OR LEASE NAME
	San Juan 30-5 Unit
_	9. WELL NO.
	: 64
	10. FIELD OR WILDCAT NAME
	<u>Blanco Pictured Cliffs</u>
	11. SEC., T., R., M., OR BLK. AND SURVEY OR
7	AREA Sec 31 T30N R5W
	12. COUNTY OR PARISH 13. STATE New Mexico
_	14. API NO. :
	15. ELEVATIONS (SHOW DF, KDB, AND WD) 6667 GR
,	
	(NOTE: Report results of multiple completion or zone change on Form 9-330.)

DEPARTMENT OF THE INTERIOR	NM 012335
GEOLOGICAL SURVEY	6. IF INDIAN, ALLOTTEE OR TRIBE NAME
SUNDRY NOTICES AND REPORTS ON WELLS (Do not use this form for proposals to drill or to deepen or plug back to a different reservoir. Use Form 9–331–C for such proposals.)	7. UNIT AGREEMENT NAME San Juan 30-5 Unit 8. FARM OR LEASE NAME
1. oil gas well other 2. NAME OF OPERATOR	San Juan 30-5 Unit 9. WELL NO. 64
orthwest Pipeline Corporation ADDRESS OF OPERATOR O. Box 90, Farmington, New Mexico 87401 LOCATION OF WELL (REPORT LOCATION CLEARLY, See space 17 below.)	10. FIELD OR WILDCAT NAME Blanco Pictured Cliffs 11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA Sec 31 T30N R5W
AT SURFACE: 1450' FSL & 1630' FEL AT TOP PROD. INTERVAL: AT TOTAL DEPTH:	12. COUNTY OR PARISH 13. STATE Rio Arriba New Mexico
16. CHECK APPROPRIATE BOX TO INDICATE NATURE OF NOTICE, REPORT, OR OTHER DATA	15. ELEVATIONS (SHOW, DF, KDB, AND WD)
REQUEST FOR APPROVAL TO: SUBSEQUENT REPORT OF: TEST WATER SHUT-OFF	(NOTE: Report results of multiple completion or zone change on Form 9–330.)
17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state including estimated date of starting any proposed work. If well is d measured and true vertical depths for all markers and zones pertinent	irectionally drilled, give subsurface locations and
7-30-78 Spud 12-1/4" surface hole @ 1645 hrs. (123') of 8-5/8", 24#, K-55, ST&C csg Circ 3 bbls cmt to surface. Plug down	set @ 133'. Cmted w/ 90 sks. n @ 2215 hrs.
7-31-78 WOC. Pressure tested csg to 600 psi, Drilling ahead.	held OK.
Subsurface Safety Valve: Manu. and Type	Set @ Ft.
18. I hereby certify that the foregoing is true and correct	
Production (1)	ork are August 2 1978 -