

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease	
State <input type="checkbox"/>	Fee <input checked="" type="checkbox"/>
5. State Oil & Gas Lease No.	
7. Unit Agreement Name	
8. Farm or Lease Name	
Simms Federal	
9. Well No.	
#1	
10. Field and Pool, or Wildcat	
East Blanco PC/ Basin Dakota	
12. County	
Rio Arriba	

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input type="checkbox"/> GAS WELL <input checked="" type="checkbox"/> OTHER-	2. Name of Operator
Southland Royalty Company	3. Address of Operator
P.O. Drawer 570, Farmington, New Mexico 87401	4. Location of Well
UNIT LETTER <u>J</u> , <u>1730</u> FEET FROM THE <u>South</u> LINE AND <u>1820</u> FEET FROM THE <u>East</u> LINE, SECTION <u>13</u> TOWNSHIP <u>30</u> RANGE <u>4</u> NMPM.	15. Elevation (Show whether DF, RT, GR, etc.)
7023' GL	

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO:


PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>

SUBSEQUENT REPORT OF:

REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
CASING TEST AND CEMENT JOB <input type="checkbox"/>	OTHER <u>Spud and Casing Report</u> <input checked="" type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

- 6-30-81 Spudded 8-3/4" Pilot Hole at 4:30 P.M. 6-29-81 and drilled to total depth of 280'.
- 7-01-81 Reamed 8-3/4" hole to 12-1/4" to 280'.
- 7-02-81 Shut down for weather, roads impassable.
- 7-03-81 Ran 6 joints (265') of 9-5/8", 32.30#, H-40, ST&C casing set at 277'.
- 7-04-81 Cemented 9-5/8" casing with 275 sacks of Class "B" with 3% CaCl₂ and 1/4# flocele per sack. Plug down at 2:00 P.M. 6-3-81. Cement circulated. Now waiting on rotary tools.



18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Frank T. Chavez

TITLE District Engineer

DATE July 6, 1981

APPROVED BY Original Signed by FRANK T. CHAVEZ
CONDITIONS OF APPROVAL, IF ANY:

TITLE SUPERVISOR DISTRICT # 3

DATE JUL 7 - 1981