

Jicarilla 463 #1
1850' FNL & 790' FWL
Section 25, T30N, R3W
Rio Arriba County, NM

Daily Report

- 10-26-92 MIRU A-Plus Rig #5. Strip rods & tubing out. Lay down 129 5/8" rods. Trip out with 101 joints of 2 3/8" tubing. Trip in hole to 3320 ft. Spot 53 sx cement plug from 3320 ft. to 2608 ft. Pull tubing to 1945 ft. Circulate hole clean. All work witnessed and approved by Jose A. Sanchez of BLM.
- 10-27-92 Trip in hole and tag cement at 2920 ft. Pressure test casing, no leaks. Spot 19 bbls of mud from 2920 ft. to 1675 ft. Move tubing to 1685 ft. Spot 11 sx cement from 1685 ft. to 1537 ft. Move tubing to 1522 ft. Circulate hole with mud. Lay down tubing. Perforate casing at 187 ft. Circulate annulus. Pump 50 sx cement down 4 1/2" casing and circulate out 1/2 bbl cement out bradenhead. Nipple down BOP. Cut off wellhead and install dry hole marker. All work witnessed and approved by Jose A. Sanchez of BLM. Rig down, move off location.