



NEW MEXICO ENERGY, MINERALS & NATURAL RESOURCES DEPARTMENT

This form is not to
be used for reporting
packer leakage tests
in Southeast New Mexico

OIL CONSERVATION DIVISION
ARTIST DISTRICT OFFICE
1000 RIO BRAZOS ROAD
ALBUQUERQUE, NM 87410
(505) 334-6173 FAX: (505) 334-6170
<http://energy.state.nm.us/ood/DistrictIII/3distric.htm>

Page 1
Revised 11/16/98

NORTHWEST NEW MEXICO PACKER-LEAKAGE TEST

Operator Mallon Oil Company Lease Name Jicarilla 464-29 Well No 9

Location of Well: Unit Letter 0 Sec 29 Twp 30N Rge 03W API # 30-039-25765

	NAME OF RESERVOIR OR POOL	TYPE OF PROD. (Oil or Gas)	METHOD OF PROD. (Flow or Art. Lift)	PROD. MEDIUM (Tbg. or Csg.)
Upper Completion	Cabresto Canyon; Ojo Alamo Ext.	Gas	Flow	Tbg
Lower Completion	Cabresto Canyon; San Jose Ext.	Gas	Flow	Tbg

PRE-FLOW SHUT-IN PRESSURE DATA

Upper Completion	Hour, date shut-in 11:00 am 2-16-99	Length of time shut-in 78 hrs	SI press. Psig 200 psi	Stabilized? (Yes or No) Yes
Lower Completion	Hour, date shut-in 11:00 am 2-16-99	Length of time shut-in 78 hrs	SI press. Psig 609 psi	Stabilized? (Yes or No) Yes

FLOW TEST NO. 1

Commenced at (hour, date)*				Zone producing (Upper or Lower):	
TIME (hour, date)	LAPSED TIME SINCE*	PRESSURE		PROD. ZONE TEMP.	REMARKS
		Upper Completion	Lower Completion		
7:00 pm 2-19-99	0	200	609		Lower Zone Flowing
6:00 am 2-20-99	11 hrs	200	164		Lower Zone Flowing
10:00 am 2-20-99	4 hrs	200	150		Lower Zone Flowing
2:00 pm 2-20-99	4 hrs	200	152		Lower Zone Flowing
6:00 pm 2-20-99	4 hrs	200	148		Lower Zone Flowing
10:00 pm 2-20-99	4 hrs	200	145		Lower Zone Flowing

Production rate during test

Oil: N/A BOPD based on Bbls. in Hours Grav. GOR

Gas: 550 MCFPD; Tested thru (Orifice or Meter): 3" Meter

MID-TEST SHUT-IN PRESSURE DATA

Upper Completion	Hour, date shut-in <u>N/A</u>	Length of time shut-in <u>N/A</u>	SI press psig <u>N/A</u>	Stabilized? (Yes or No) <u>N/A</u>
Lower Completion	Hour, date shut-in <u>N/A</u>	Length of time shut-in <u>N/A</u>	SI press. psig <u>N/A</u>	Stabilized? (Yes or No) <u>N/A</u>

(Continue on reverse side)

Commenced at (hour, date)**				Zone producing (Upper or Lower):	
TIME (hour, date)	LAPSED TIME Since**	PRESSURE		PROD. ZONE	REMARKS
		Upper Completion	Lower Completion		
10:00 am 2-20-99	0	200	460		Upper Zone Logged Off
10:00 am 2-21-99	24 hrs	20	575		Upper Zone Flowing to pit after swab
6:00 am 2-22-99	8 hrs	102	594		Upper Zone Flowing
12:00 am 2-22-99	6 hrs	102	598		Upper Zone Flowing
6:00 am 2-22-99	6 hrs	102	600		Upper Zone Flowing
6:00 am 2-23-99	12 hrs	102	608		End pkr test Flow both

Production rate during test

Oil: N/A BOPD based on _____ Bbls. in _____ Hours. _____ Grav. _____ GOR _____
 Gas: 572 MCFPD: Tested thru (Office or Meter): 3" Meter

Remarks: San Jose logged off after SI for pressure stabilization.

I hereby certify that the information herein contained is true and complete to the best of my knowledge.

Approved MAR 10 1999 19_____
 Mexico Oil Conservation Division

Operator Mallon Oil Company New

By George O. Mallon III

By ORIGINAL SIGNED BY ERNIE BUSCH

Title Administrative Manager

Title DEPUTY OIL & GAS INSPECTOR, DIST. #8

Date March 2, 1999

NORTHWEST NEW MEXICO PACKER LEAKAGE TEST INSTRUCTIONS

1. A packer leakage test shall be commenced on each multiply completed well within seven days after actual completion of the well, and annually thereafter as prescribed by the order authorizing the multiple completion. Such tests shall also be commenced on all multiple completions within seven days following recompletion and/or chemical or fracture treatment, and whenever remedial work has been done on a well during which the packer or the tubing have been disturbed. Tests shall also be taken at any time that communication is suspected or when requested by the Division.

2. At least 72 hours prior to the commencement of any packer leakage test, the operator shall notify the Division in writing of the exact time the test is to be commenced. Offset operators shall also be so notified.

3. The packer leakage test shall commence when both zones of the dual completion are shut-in for pressure stabilization. Both zones shall remain shut-in until the well-head pressure in each has stabilized, provided however, that they need not remain shut-in more than seven days.

4. For Flow Test No. 1, one zone of the dual completion shall be produced at the normal rate of production while the other zone remains shut-in. Such test shall be continued for seven days in the case of a gas well and for 24 hours in the case of an oil well. Note: if, on an initial packer leakage test, a gas well is being flowed to the atmosphere due to the lack of a pipeline connection the flow period shall be three hours.

5. Following completion of Flow Test No. 1, the well shall again be shut-in, in accordance with Paragraph 3 above.

6. Flow Test No. 2 shall be conducted even though no leak was indicated during Flow Test No. 1. Procedure for Flow Test no. 2 is to be the same as for Flow Test No. 1 except

that the previously produced zone shall remain shut-in while the zone which was previously shut-in is produced.

7. Pressures for gas-zone tests must be measured on each zone with a deadweight pressure gauge at time intervals as follows: 3 hours tests: immediately prior to the beginning of each flow-period, at fifteen-minute intervals during the first hour thereof, and at hourly intervals thereafter, including one pressure measurement immediately prior to the beginning of each flow period, at least one time during each flow period (at approximately the midway point) and immediately prior to the conclusion of each flow period. Other pressures may be taken as desired, or may be requested on wells which have previously shown questionable test data.

24-hour oil zone tests: all pressures, throughout the entire test, shall be continuously measured and recorded with recording pressure gauges the accuracy of which must be checked at least twice, once at the beginning and once at the end of each test, with a deadweight pressure gauge. If a well is a gas-oil or an oil-gas dual completion, the recording gauge shall be required on the oil zone only, with deadweight pressures as required above being taken on the gas zone.

8. The results of the above-described tests shall be filed in triplicate within 15 days after completion of the test. Tests shall be filed with the Aztec District Office of the New Mexico Oil Conservation Division on northwest new Mexico packer leakage Test Form Revised 11-16-98 with all deadweight pressures indicated thereon as well as the flowing temperatures (gas zones only) and gravity and GOR (oil zones only).



