

OIL CONSERVATION DIVISION

API # 30-039-25804

Page 1
Revised 10/01/78

NORTHWEST NEW MEXICO PACKER-LEAKAGE TEST

Operator **BURLINGTON RESOURCES OIL & GAS CO.** Lease **SAN JUAN 30-6 UNIT** Well No. **102A**

Location of Well: Unit **O** Sect **22** Twp. **030N** Rge. **006W** County **RIO ARRIBA**

NAME OF RESERVOIR OR POOL: **MESAVERDE** TYPE OF PROD. **Gas** METHOD OF PROD. **Flow** PROD. MEDIUM **Tubing**

Upper Completion **MESAVERDE** Gas Flow Tubing

Lower Completion **DAKOTA** Gas Flow Tubing

PRE-FLOW SHUT-IN PRESSURE DATA

Completion	Hour, date shut-in	Length of time shut-in	SI press. psig	Stabilized? (Yes or No)
Upper Completion	05/18/2001	120 Hours	241	
Lower Completion	05/18/2001	72 Hours	752	

FLOW TEST NO. 1

Commenced at (hour, date)*	05/21/2001	Zone producing (Upper or Lower)	LOWER
TIME	LAPSED TIME	PRESSURE	PROD. ZONE
(hour, date)	SINCE*	Upper Completion Lower Completion	TEMP
05/22/2001	96 Hours	242 167	Turned on DK.
05/23/2001	120 Hours	243 147	DK flowed 180 MCF/D.

DK flowed 123 MCF/D. Turned on MV.



Production rate during test

Oil	BOPD based on	Bbbl. in	Hours	Grav.	GOR
-----	---------------	----------	-------	-------	-----

Gas: MCFPD: Tested thru (Orifice or Meter):

MID-TEST SHUT-IN PRESSURE DATA

Completion	Hour, date shut-in	Length of time shut-in	SI press. psig	Stabilized? (Yes or No)
Upper Completion				
Lower Completion				

FLOW TEST NO. 2

Commenced at (hour, date)**			Zone producing (Upper or Lower):		
TIME (hour, date)	LAPSED TIME SINCE **	PRESSURE		PROD. ZONE TEMP.	REMARKS
		Upper Completion	Lower Completion		

Production rate during test

Oil: _____ BOPD based on _____ Bbls. in _____ Hours _____ Grav. _____ GOR _____

Gas: _____ MCFPD: Tested thru (Orifice or Meter): _____

Remarks: _____

I hereby certify that the information herein contained is true and complete to the best of my knowledge.

Approved JUL -2 2001 19 _____
 New Mexico Oil Conservation Division

Operator Burlington ResourcesBy *Charles T. Peppin*By ORIGINAL SIGNED BY CHARLES T. PEPPINTitle Operations AssociateTitle DEPUTY OIL & GAS INSPECTOR, DIST. #30Date Thursday, June 28, 2001

NORTHWEST NEW MEXICO PACKER LEAKAGE TEST INSTRUCTIONS

1. A packer leakage test shall be commenced on each multiply completed well within seven days after actual completion of the well, and annually thereafter as prescribed by the order authorizing the multiple completion. Such tests shall also be commenced on all multiple completions within seven days following recompletion and/or chemical or fracture treatment; and whenever remedial work has been done on a well during which the packer or the tubing have been disturbed. Tests shall also be taken at any time that communication is suspected or when requested by the Division.

2. At least 72 hours prior to the commencement of any packer leakage test, the operator shall notify the Division in writing of the exact time the test is to be commenced. Offset operators shall also be so notified.

3. The packer leakage test shall commence when both zones of the dual completion are shut-in for pressure stabilization. Both zones shall remain shut-in until the well-head pressure in each has stabilized, provided however, that they need not remain shut-in more than seven days.

4. For Flow Test No. 1, one zone of the dual completion shall be produced at the normal rate of production while the other zone remains shut-in. Such test shall be continued for seven days in the case of a gas well and for 24 hours in the case of an oil well. Note: if, on an initial packer leakage test, a gas well is being flowed to the atmosphere due to lack of a pipeline connection the flow period shall be three hours.

5. Following completion of Flow Test No. 1, the well shall again be shut-in in accordance with Paragraph 3 above.

6. Flow Test No. 2 shall be conducted even though no leak was indicated during Flow Test No. 1. Procedure for Flow Test No. 2 is to be the same as for Flow Test No. 1 except

that the previously produced zone shall remain shut-in while the zone which was previously shut-in is produced.

7. Pressures for gas-zone tests must be measured on each zone with a deadweight pressure gauge at time intervals as follows: 3 hours tests: immediately prior to the beginning of each flow period; at fifteen-minute intervals during the first hour thereafter; and at hourly intervals thereafter, including one pressure measurement immediately prior to the conclusion of each flow period. 7-day tests: immediately prior to the beginning of each flow period; at least one time during each flow period (at approximately the midway point) and immediately prior to the conclusion of each flow period. Other pressures may be taken as desired, or may be requested on wells which have previously shown questionable test data.

24-hour oil zone tests: all pressures, throughout the entire test, shall be continuously measured and recorded with recording pressure gauges the accuracy of which must be checked at least twice, once at the beginning and once at the end of each test, with a deadweight pressure gauge. If a well is a gas-oil or an oil-gas dual completion, the recording gauge shall be required on the oil zone only, with deadweight pressures as required above being taken on the gas zone.

8. The results of the above-described tests shall be filed in triplicate within 15 days after completion of the test. Tests shall be filed with the Aztec District Office of the New Mexico Oil Conservation Division or Northwest New Mexico Packer Leakage Test Form Revised (10-01)-78 with all deadweight pressures indicated thereon as well as the flowing temperatures (gas zones only) and gravity and GOR (oil zones only).