

COST SUMMERY
NAVAJO TRACT #20-1
CONTRACT #99-521.25-035

RIG	POWER SWIVEL	FISHING	DISPOSAL	TUBING	OTHER	DAY TOTALS	COMMENTS
2/19/99	0.00	0.00	0.00	0.00	19,085.00	19,085.00	BID TURNKEY AMOUNT SEE TICKET # 86351
2/22/99	0.00	0.00	0.00	0.00	0.00	0.00	
2/23/99	0.00	0.00	0.00	0.00	0.00	0.00	
2/24/99	0.00	0.00	0.00	0.00	0.00	0.00	
2/25/99	0.00	0.00	0.00	0.00	593.60	593.60	DISPOSAL - MUD/OIL SEE TICKET # 86358, RECEIPT #2 A
2/26/99	0.00	0.00	0.00	0.00	0.00	0.00	
3/1/99	0.00	0.00	0.00	0.00	0.00	0.00	
3/2/99	0.00	0.00	0.00	0.00	0.00	0.00	
3/3/99	0.00	0.00	0.00	0.00	0.00	0.00	
3/4/99	0.00	0.00	0.00	0.00	0.00	0.00	
3/5/99	0.00	0.00	0.00	0.00	0.00	0.00	
3/9/99	0.00	0.00	0.00	0.00	0.00	0.00	
3/10/99	0.00	0.00	0.00	0.00	996.40	996.40	DISPOSAL - MUD/OIL SEE TICKET # 86358, RECEIPT #2 B

ITEM TOTALS	0.00	0.00	0.00	0.00	0.00	20,675.00	20,675.00
-------------	------	------	------	------	------	-----------	---

san juan repro Form 525-41

san juan repro Form 525-41

FOUR CORNERS
P.O. BOX 900
FARMINGTON, NM 87499

86354
Contract 521-25.035

COMPANY state of new Mexico

LEASE 1/1/2018 to 12/31/2018

WELL NUMBER Kavato Tract 20-1

STATE / COUNTY KN / Santa Clara

SEC. 31 T/S 241 RANGE 124

LOG. LAT.

[illegible][illegible]

					TOTAL MAN HOURS	1 1/2
TRIP OUT			TRIP OUT			
TRIP IN			TRIP IN		TRIP IN	
TRIP OUT			TRIP OUT		TRIP OUT	
PURRING SIZE			ROD SIZES		TOTAL FOOTAGE	

SAFETY & ENVIRONMENTAL TOPIC

Person Conducting Meeting _____

COMMENTS:

NEAR MISSES:

POTENTIAL HAZARDS:

ODOMETER READING: _____

PROPANE: _____

ROUND TRIP MILEAGE: 100

RIG HIGHWAY MILEAGE: _____

WEATHER: Sunny

ROAD CONDITIONS: dry

DAILY SAFETY CHECK LIST

WALK AROUND PICKUP INSPECTION

BOP

Safety Glasses	☒	Personal Protective Equip	☒
Hard Hat	☒	No Loose Fitting Clothes	☒
Steel Toe Shoe	☒	No Sleeveless Shirts	☐

Tires	OK
Lights	OK
Windshield	OK
Oil	OK

Check H2S Monitor W / D
Check plug in _____
Make sure it is working _____
Pull test tube _____

Drill N/A
Test _____
Rig Inspection _____

san juan repro Form 525-41

Key Energy Services

FOUR CORNERS

P.O. BOX 900

FARMINGTON, NM 87499

RIG NO.

DATE: 2-22-99

COMPANY State of New Mexico

LEASE Lista reserves

WELL NUMBER Nuvaga tract 20-1

STATE / COUNTY NM / San Juan

SEC. 31 T/S 241 RANGE 176

LOG. _____ LAT. _____

FROM	TO	☒ WORKOVER 1322 ☐ COMPLETION 6235	WELL CODE	CODE
5:30	7:00	Drove to Location		M
7:00	10:00	Start rig trip out Hole 104 stand		
10:00	11:00	Rig up wireline set B plug a 6850 feet		
11:00	2:00	TTH 112 stand		
2:00	4:00	Rig up cementer pump cement 20 y		
		down 28 joints pull 20 stand		
		Reverse circ secure well shut down		
4:00	5:00	Travel Back to town		

[illegible]

TRIP OUT	6344	TRIP OUT	TOTAL MAN HOURS	44 1/2
TRIP IN	6850	TRIP IN	TRIP IN	
TRIP OUT	2088	TRIP OUT	TRIP OUT	
TIRING SIZE	2 1/2	ROD SIZES	TOTAL FOOTAGE	15202

SAFETY & ENVIRONMENTAL TOPIC

COMMENTS: Log Down + p 6

NEAR MISSES:

POTENTIAL HAZARDS:

ODOMETER READING: 29708

ROUND TRIP MILEAGE: 85

WEATHER: SUNNY

DAILY SAFETY CHECK LIST

PROpane:

RIG HIGHWAY MILEAGE:

ROAD CONDITIONS:

WALK AROUND PICKUP INSPECTION

Tires	OK
Lights	OK
Windshield	OK
Oil	OK

RE: _____

HWY MILEAGE: _____

CONDITIONS: *h m*

Check H2S Monitor N/A
Check plug in _____
Make sure it is working _____
Pull test tube _____

B.O.P.

Drill _____
Test ✓
Rig Inspection _____

san juan repro Form 525-41

Key Energy Services

FOUR CORNERS
P.O. BOX 900
FARMINGTON, NM 87499

86357
Contract # 99-512, 25-035

RIG NO. 8 DATE: 2-24-99

COMPANY State of New Mexico

LEASE 1/15 to Resources

WELL NUMBER 244470 Tract 20-7

STATE / COUNTY NE / San Juan

SEC. 31 T/S 24N RANGE 176

LOG. LAT.

FARMINGTON, NM 87499					
FROM	TO	☒ WORKOVER 1322	☐ COMPLETION 6235	WELL CODE	CODE
6:30	8:00	Drove to location			M
8:00	8:30	Rig up wireline test cement at 4213 feet			
		perf at 4206			
8:30	10:00	pick up Retainer TTH 67 stand set Retainer			
10:00	12:00	pump 68 sk cement 24x down 36 joints			
		pull S1 stand			
12:00	1:00	Rig up WL perf at 2274 pick up Retainer			
		TTH 30 stand Retainer no good trip out			
1:00	1:30	wait and Retainer			
1:30	4:00	pick up Retainer TTH 52 stand set Retainer			
		pump cement 24x down 18 joints pull up stands			
		secure well shut down			
4:00	5:00	travel back to town			

BA/NO.	CODE		COST	CODE	SALES ITEMS	QTY	PRICE EA.	COST	DOWN HOLE EQUIP.			
48	099	Pickup # Radio #		190	S. Stripping Rubber				SIZE			
✓	155	Rec. Stripping Head (156) Sup.		191	R. Stripping Rubber				COUNT			
	128	Companion Flange		192	27/8 Swab Cups				TGB			
✓	118	BOP		193	2.00 Swab Cups				Rods			
	120	5000 BOP			Other Swab Cups				Rods			
✓	143	Power Rod or Tubing Tongs		194	Oil Saver Rubbers				Rods			
	115	Power Swivel Use Standby		195	B.J. Tongs Dies				Rods			
✓	145	Pump Used Standby		196	Peckomatic Tong Dies				Subs			
✓	151	Pit		197	Cavens Slip Segments				Polish Rod			
	126	Pipe Racks		198	Pipe Dope	1			Diesel Gals.Cost \$			
	125	Cat Walk		212	Wiper Rubbers							
	144	Tong Heads Size										
	130	Depthometer										
	133	LYT Elevators (134) MYT			RIG TIME Hours	8		Rate \$	\$			
	135	3 1/2 or 4 1/2 Elev.			RIG TIME Hours			Rate \$	\$			
	124	BOP Rams - Additional			TRAVEL TIME Hours	2.22		Rate \$	\$			
	153	Rod Fishing Tools							Accident			
	140	Paraffin Knife			EMPLOYEE TIME	Hours		S.S. NO.	Y	N		
	137	Light Plant		Oper.	Saul Gallardo	10 h	601-46-6842				\$	
	131	T.I.W. Valve		DK. Man	Andres Caramelo	10 h	453-87-9866				\$	
	119	Closing Unit		F.H.	Leonel Guerra	10 h	568-31-5377				\$	
	215	H2S Equipment		F.H.	José Luis Mendez	10 h	601-14-3342				\$	
	141	Manifold		F.H.							\$	
	216	Subsistence		F.H.							\$	
	160	Standing Valve		TOTAL DAILY COST							\$	
	187	Phone		Operators Signature <i>[Signature]</i>								
	188	Restroom		Pusher Signature _____								
	154	Slips 1 1/4 1 1/2 2 1/8 3 1/2 4 1/2		Accepted By _____								
	116	3.5 Swivel		A.F.E. No. _____								

TRIP OUT	4087	TRIP OUT	3172	TOTAL MAN HOURS	42
TRIP IN	4087	TRIP IN	1830	TRIP IN	3172
TRIP OUT	1830	TRIP OUT		TRIP OUT	
TURNING SIZE	2 3/8	ROD SIZES		TOTAL FOOTAGE	18128

SAFETY & ENVIRONMENTAL TOPIC

Person Conducting Meeting Andres Carmona

COMMENTS: no smoking
inside wireline

NEAR MISSES:

POTENTIAL HAZARDS:

ODOMETER READING: _____

PROPANE:

ROUND TRIP MILEAGE: 85

RIG HIGHWAY MILEAGE:

WEATHER: Sunny

ROAD CONDITIONS:

DAILY SAFETY CHECK LIST			
Safety Glasses	☒	Personal Protective Equip	☒
Hard Hat	☒	No Loose Fitting Clothes	☒
Steel Toe Shoe	☒	No Sleeveless Shirts	☒

WALK AROUND PICKUP INSPECTION

Tires	<u>OK</u>
Lights	<u>OK</u>
Windshield	<u>OK</u>
Oil	<u>OK</u>

Check H2S Monitor ✓ 1/17
 Check plug in _____
 Make sure it is working _____
 Pull test tube _____

B.O.P.

Drill	
Test	
Rig Inspection	☒

san juan repro Form 525-41



P.O. BOX 900

FARMINGTON, NM 87499

RIG NO. 8 DATE: 2-25-99

RIG NO. 8 DATE: 2-25-99

COMPANY State of New Mexico

LEASE Vista Resources

WELL NUMBER Navyto Tract 20-1

STATE / COUNTY KM 1 San Juan

SEC. 31 T/S 24N RANGE 17U

LOG. LAT.

FARMINGTON, NM 87499		WELL CODE	CODE
FROM	TO	WORKOVER 1322 ☐ COMPLETION 6235	
6:30	8:00	Drive to Location	M
8:00	9:00	Rig up with perft a 2707 Pick up retractor TTH 43 Stand	
9:00	10:00	Set retractor pump 68 sk cement Lay down 36 joints pull 25 Stand	
10:00	1:30	Dis cellar rig up with perft a 1800 feet TTH 25 stand with retractor set & pump cement Lay down T D 6 rig up with perft a 644 feet set cement plug	
1:30	4:30	Perft a 100 feet cure cement to surface K D BOP Dis cellar cut off well head rig down Cementer shut down	
4:30	5:30	Travel Back to town	

[illegible]

TRIP OUT	2623	TRIP OUT	TOTAL MAN HOURS	44
TRIP IN	2623	TRIP IN	TRIP IN	
TRIP OUT	1525	TRIP OUT	TRIP OUT	
TUBING SIZE	2 7/8	ROD SIZES	TOTAL FOOTAGE	8296

SAFETY & ENVIRONMENTAL TOPIC

Person Conducting Meeting Leonel Duran

COMMENTS: *Unreliable*

NEAR MISSES: When left a 160 feet
stay away from well head

POTENTIAL HAZARDS:

ODOMETER READING: 29961

PROPANE:

ROUND TRIP MILEAGE: 85

RIG HIGHWAY MILEAGE:

WEATHER: Sunny

ROAD CONDITIONS: Dry

DAILY SAFETY CHECK LIST

WALK AROUND PICKUP INSPECTION

B.O.P.

Safety Glasses

Personal Protective Equip

Tires

Check H2S Monitor

Drift

Hard Hat

No Loose Fitting Clothes

Lights

Check plug in

Test

Steel Toe Shoe ☒

No Sleeveless Shirts

Windshield

Make sure it is working

Rig Inspection

Pull test tube

san juan repro Form 525-41