

Run 34 325

STATE OF NEW MEXICO
ENERGY and MINERALS DEPARTMENT

Location of Well: M252909 Page 1

OIL CONSERVATION DIVISION
NORTHWEST NEW MEXICO PACKER-LEAKAGE TESTOperator: AMOCO PRODUCTION COMPANY Lease/Well #: FLORANCE 026
Meter #: 71784 RTU: 1-048-08 County: SAN JUAN

	NAME RESERVOIR OR POOL	TYPE PROD	METHOD PROD	MEDIUM PROD
UPR COMP	FLORANCE 026 BPC 71784	GAS	FLOW	CSG
LWR COMP	FLORANCE 026 BMV 405421	GAS	FLOW	TBG

PRE-FLOW SHUT-IN PRESSURE DATA

	Hour/Date Shut-In	Length of Time Shut-In	SI Press. PSIG	Stabilized
UPR COMP	03/28/93	72 hr	328	yes
LWR COMP	03/28/93	72 hr	360	yes

FLOW TEST DATE NO.1

Commenced at (hour, date)*

Zone Producing (Upr/Lwr)

TIME (hour, date)	LAPSED TIME SINCE*	PRESSURE		Prod. Temp.	REMARKS
		Upper	Lower		
03/28/93 29	Day 1	C 140 T 150	C 140 T 150		Both Zones SI
03/29/93 30	Day 2	C 370 T 380	C 300 T 300		Both Zones SI
03/30/93 31	Day 3	C 330 T 330	C 335 T 360		Both Zones SI
04/31/93 01	Day 4	C 328 T 328	C 360 T 360		Take SI Pressures & Turn on Lower
04/01/93 02	Day 5	C 328 T 328	C 332 T 332		Lower on 9:30 AM
04/02/93 03	Day 6	332 pc	T 375 m		pc on 11:00

Production rate during test

Oil: _____ BOPD based on _____ BBLs in _____ Hrs _____ Grav _____ GOR _____
Gas: _____ MFCPD: Tested thru (Orifice or Meter): METER _____

MID-TEST SHUT-IN PRESSURE DATA

	Hour, Date SI	Length of Time SI	SI Press. PSIG	Stabilized (yes/no)
UPR COMP				
LWR COMP				

(Continue on reverse side)

RECEIVED
DEC 15 1993
OIL CON. DIV.
DIST. 3

FLOW TEST NO. 2

Commenced at Hour, day, month			Zone producing Upper or Lower		
TIME (hour, date)	LAPSED TIME SINCE **	Upper Complet.	Completion	PROD. ZONE TEMP.	ANALYSIS

Production rate during test

Oil: _____ BOPD based on _____ Bbls. in _____ Hours. _____ Grav. _____ GOR _____

Gas: _____ MCFPD: Tested thru (Orifice or Meter): _____

Remarks: _____

I hereby certify that the information herein contained is true and complete to the best of my knowledge.

Approved DEC 15 1993 19 _____
New Mexico Oil Conservation Division

Operator Amoco Prod

By Shen's Bradshaw

Title field tech

Date 12-14-93

By _____
Original Signed by CHARLES GHOLSON

Title DEPUTY OIL & GAS INSPECTOR, DIST. #3

NORTHWEST NEW MEXICO PACKER LEAKAGE TEST INSTRUCTIONS

1. A packer leakage test shall be commenced on each multiply completed well within seven days after actual completion of the well, and annually thereafter as prescribed by the order authorizing the multiple completion. Such tests shall also be commenced on all multiple completions within seven days following recompletion and/or chemical or fracture treatment, and whenever remedial work has been done on a well during which the packer or the tubing have been disturbed. Tests shall also be taken at any time that communication is suspected or when requested by the Division.

2. At least 72 hours prior to the commencement of any packer leakage test, the operator shall notify the Division in writing of the exact time the test is to be commenced. Offset operators shall also be so notified.

3. The packer leakage test shall commence when both zones of the dual completion are shut-in for pressure stabilization. Both zones shall remain shut-in until the well-head pressure in each has stabilized, provided however, that they need not remain shut-in more than seven days.

4. For Flow Test No. 1, one zone of the dual completion shall be produced at the normal rate of production while the other zone remains shut-in. Such test shall be continued for seven days in the case of a gas well and for 24 hours in the case of an oil well. Note: if, on an initial packer leakage test, a gas well is being flowed to the atmosphere due to the lack of a pipeline connection the flow period shall be three hours.

5. Following completion of Flow Test No. 1, the well shall again be shut-in, in accordance with Paragraph 3 above.

6. Flow Test No. 2 shall be conducted even though no leak was indicated during Flow Test No. 1. Procedure for Flow Test No. 2 is to be the same as for Flow Test No. 1 except

that the previously produced zone shall remain shut-in while the zone which was formerly shut-in is produced.

7. Pressures for gas-zone tests must be measured on each zone with a dead-weight pressure gauge at time intervals as follows: 3 hours test: immediately prior to the beginning of each flow-period, at fifteen-minute intervals during the first hour thereof hourly intervals thereafter, including one pressure measurement immediately prior to conclusion of each flow period. 7-day test: immediately prior to the beginning of the flow period, at least one time during each flow period (at approximately the mid-point) and immediately prior to the conclusion of each flow period. Other pressures may be taken as desired, or may be requested on wells which have previously shown questionable test data.

24-hour oil zone tests: all pressures, throughout the entire test, shall be continuously measured and recorded with recording pressure gauges the accuracy of which must be checked at least twice, once at the beginning and once at the end of each test, with dead-weight pressure gauge. If a well is a gas-oil or an oil-gas dual completion, the recording gauge shall be required on the oil zone only, with dead-weight pressures as required above being taken on the gas zone.

8. The results of the above-described tests shall be filed in triplicate within 15 days of completion of the test. Tests shall be filed with the Area District Office of the New Mexico Oil Conservation Division on Northwest New Mexico Packer Leakage Test Form Rev. 10-01-78 with all dead-weight pressures indicated thereon as well as the flow temperatures (gas zones only) and gravity and GOR (oil zones only).