

Form 9-331a
(Feb. 1951)

(SUBMIT IN TRIPLICATE)

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

Land Office Santa Fe
Lease No. 080000
Unit W. 1/2 Sec. 26

SUNDRY NOTICES AND REPORTS ON WELLS

NOTICE OF INTENTION TO DRILL	<input checked="" type="checkbox"/>	SUBSEQUENT REPORT OF WATER SHUT-OFF	
NOTICE OF INTENTION TO CHANGE PLANS		SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING	
NOTICE OF INTENTION TO TEST WATER SHUT-OFF		SUBSEQUENT REPORT OF ALTERING CASING	
NOTICE OF INTENTION TO RE-DRILL OR REPAIR WELL		SUBSEQUENT REPORT OF REDRILLING OR REPAIR	
NOTICE OF INTENTION TO SHOOT OR ACIDIZE		SUBSEQUENT REPORT OF ABANDONMENT	
NOTICE OF INTENTION TO PULL OR ALTER CASING		SUPPLEMENTARY WELL HISTORY	
NOTICE OF INTENTION TO ABANDON WELL			

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

Florance June 24, 19 52

Well No. 2-27 is located 1650 ft. from S line and 990 ft. from W line of sec. 26
S.W. 1/4 Sec. 26 T-29-N R-9-W NMPM
(1/4 Sec. and Sec. No.) (Twp.) (Range) (Meridian)
Blanco-LaPlata San Juan New Mexico
(Field) (County or Subdivision) (State or Territory)

The elevation of the derrick floor above sea level is 5625 ft. G.L.

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

We propose to drill with rotary tools to the top of the Cliffhouse Sand, set pipe, then move in cable tools equipped with rotary attachment using gas and drill thru the Menefee and Point Lookout Formations for a Mesa Verde completion, then shoot with SNG for gas completion.

Casing Program:

150' Approx. of 10-3/4" Surface Casing and circulate cement to surface
3900' of 7" 20# J-55 casing cemented with 200 sacks
4000' of 1.9" OD tubing

I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company Delhi Oil Corporation

Address Box 1175

Farmington, New Mexico

By J. B. Howell
Title Superintendent

1. 2. 3.