



(SUBMIT IN TRIPLICATE)

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

Land Office Santa Fe
Lease No. 978931-2
Unit _____

SUNDRY NOTICES AND REPORTS ON WELLS

NOTICE OF INTENTION TO DRILL _____	SUBSEQUENT REPORT OF WATER SHUT-OFF _____	RECEIVED DEC 1 1960
NOTICE OF INTENTION TO CHANGE PLANS _____	SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING _____	
NOTICE OF INTENTION TO TEST WATER SHUT-OFF _____	SUBSEQUENT REPORT OF ALTERING CASING _____	
NOTICE OF INTENTION TO RE-DRILL OR REPAIR WELL _____	SUBSEQUENT REPORT OF RE-DRILLING OR REPAIR _____	
NOTICE OF INTENTION TO SHOOT OR ACIDIZE _____	SUBSEQUENT REPORT OF ABANDONMENT _____	
NOTICE OF INTENTION TO PULL OR ALTER CASING _____	SUPPLEMENTARY WELL HISTORY _____	
NOTICE OF INTENTION TO ABANDON WELL _____		

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

Well No. 14 is located 2190 ft. from S line and 2260 ft. from W line of sec. 26
SW/4 Sec. 26 T29N R13E RPM
 (1/4 Sec. and Sec. No.) (Twp.) (Range) (Meridian)
Total Gallup San Juan New Mexico
 (Field) (County or Subdivision) (State or Territory)

The elevation of the Ground Level above sea level is 5777 ft.

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudlogging jobs, cementing points, and all other important proposed work)

Running and cementing production casing as follows:

Ran 3637' of 4 1/2" CD, 9.5#, J-55 casing, set at 3637'. Set stage collar at 1760' and cemented in two stages. First stage - 75 cu 30-30 Pomina, 6% gel, 12 1/2# Gilsomite per cu. Plug down 6:10 A.M. 11-17-60 on first stage. VOC 4 hrs. Second stage - 30 cu 30-30 Pomina, 6% gel. Plug down 11:00 A.M. 11-17-60 on second stage. VOC 24 hrs. Pressure tested casing at 1800# for 30 min. Pressure held O.K.

I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company Tennessee Gas Transmission Company

Address P.O. Box 1714

Durango, Colorado

By L. B. Plumb

Title District Production Superintendent