

(SUBMIT IN TRIPLICATE)

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

Land Office Santa Fe
Lease No. SP - 079063
Unit Regal

SUNDRY NOTICES AND REPORTS ON WELLS

NOTICE OF INTENTION TO DRILL	SUBSEQUENT REPORT OF WATER SHUT-OFF	<input checked="" type="checkbox"/>
NOTICE OF INTENTION TO CHANGE PLANS	SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING	
NOTICE OF INTENTION TO TEST WATER SHUT-OFF	SUBSEQUENT REPORT OF ALTERING CASING	
NOTICE OF INTENTION TO RE-DRILL OR REPAIR WELL	SUBSEQUENT REPORT OF RE-DRILLING OR REPAIR	
NOTICE OF INTENTION TO SHOOT OR ACIDIZE	SUBSEQUENT REPORT OF ABANDONMENT	
NOTICE OF INTENTION TO PULL OR ALTER CASING	SUPPLEMENTARY WELL HISTORY	
NOTICE OF INTENTION TO ABANDON WELL		

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

U. S. GEOLOGICAL SURVEY
NOV 10 1960

Regal

Well No. 7-6 is located 710 ft. from [N] line and 300 ft. from [E] line of sec. 29

NE/NE Section 29
(1/4 Sec. and Sec. No.)

T-6SW
(Twp.)

R-19W
(Range)

E.M.P.M.
(Meridian)

Total Gallup
(Field)

San Juan
(County or Subdivision)

New Mexico
(State or Territory)

The elevation of the derrick floor above sea level is 5557 ft. G.L.

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

Total depth - 5500'

Perforated from 5360- 5376 with 4 shots per foot

Run logs: top of Pictured Cliffs - 1879, Point Lohout - 3760, Gallup - 4989

Set 1 7/8 jts., 5489' of 4 1/2" casing, landed at 5500'


Cemented 1st stage with 250 sacks, 2nd stage with 150 sacks cement

D.V. tool - 1533'

Moved in cable tools and drilled cement to 55/60

Tested for 2 hours with 300# pressure

Pipe Clay.



I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company Artec Oil and Gas Company

Address Box 4 570

Farmington, New Mexico

By ORIGINAL SIGNED BY JOE C. SALMON

Joe C. Salmon

Title District Superintendent