

3/04/00

MIRU KEY RIG #17, ENERGY AIR DRILLING SERVICES, AND FLOW BACK TANK.. NO GAS FLOW ON WELL THIS AM. 50# ON WELL. BLED DOWN. ND WELLHEAD. NU BOP. PU 9 JTS. AND TAG FILL @ 1955'. TOO H W/ 62 JTS. 2-3/8" EUE J-55 TBG.(1955'). SION. DAY-1.

3/06/00

PU 4-1/2" PACKER AND TIH W/ 2-3/8" EUE J-55 TBG. TO 1885'. SET PACKER AND WOULD NOT TEST. DROP STANDING VALVE DOWN TBG. AND WOULD NOT HOLD. PUH AND LD 1 BAD JT. W/ HOLE IN IT. RIH AND SET PACKER @ 1885'. TEST BP TO 2000# AND HELD. TOO H AND LD PACKER. PU 4-1/2" CEMENT RETAINER AND TIH W/ 2-3/8" EUE J-55 TBG. TO 1441' AND SET. RU HALLIBURTON. PUMP JOB @ 2.5 BPM AS FOLLOWS: LEAD SLURRY @ 15.6 #/GAL. OF 75 SACKS CLASS B CEMENT W/.4 % HALAD-344, 2% CC, TAIL SLURRY @ 15.6 #/GAL. OF 50 SACKS OF CLASS B CEMENT W.4% HALAD-344, 3# GILSONITE, 2% CC. DISPLACE TUBING. STING OUT OF RETAINER, AND LEFT 1 SACK ON TOP. PUH. REVERSE OUT. RD HALLIBURTON. PUIC. SION. DAY-2.

3/07/00

NO PRESSURE ON WELL THIS AM. PU 3-7/8" DRILL BIT, BIT SUB, 6 JTS. 3-1/8" DRILL COLLARS, AND TIH W/ 2-3/8" EUE J-55 TBG. TAG CEMENT @ 1426'. PU 2.5 POWER SWIVEL. BREAK CIRCULATION W/ WATER AND DRILL CEMENT TO 1576'. TEST CASING TO 500# AND HELD. PUIC. SION. DAY-3.

3/08/00

NO PRESSURE ON WELL THIS AM. RIH AND TAG CEMENT @ 1576'. PU 2.5 POWER SWIVEL. BREAK CIRCULATION W/ WATER AND DRILL OUT OF CEMENT @ 1625'. TEST CASING TO 500# AND HELD. RIH AND TAG FILL @ 1955'. BREAK CIRCULATION W/ AIR AND CLEAN OUT TO TOP OF BP @ 2010'. TOO H AND LD BIT. PU 4-1/2" RETREIVING TOOL AND TIH TO TOP OF BP. BREAK CIRCULATION W/ AIR AND LATCH ONTO BP. TOO H AND LD BP. PU 3-7/8" BIT, AND TIH W/ 2-3/8" TBG. TAG FISH @ 5518'. PUIC. SION. DAY-4.