

NMCCC

(SUBMIT IN TRIPLICATE)

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

Budget Bureau No. 42-R358.4.
Approval expires 12-31-60.

New Mexico

Land Office

Lease No. NM-020502

Unit Federal Gas Unit 3

SUNDRY NOTICES AND REPORTS ON WELLS

NOTICE OF INTENTION TO DRILL	SUBSEQUENT REPORT OF WATER SHUT-OFF	<input checked="" type="checkbox"/>
NOTICE OF INTENTION TO CHANGE PLANS	SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING	
NOTICE OF INTENTION TO TEST WATER SHUT-OFF	SUBSEQUENT REPORT OF ALTERING CASING	
NOTICE OF INTENTION TO RE-DRILL OR REPAIR WELL	SUBSEQUENT REPORT OF RE-DRILLING OR REPAIR	
NOTICE OF INTENTION TO SHOOT OR ACIDIZE	SUBSEQUENT REPORT OF ABANDONMENT	
NOTICE OF INTENTION TO PULL OR ALTER CASING	SUPPLEMENTARY WELL HISTORY	
NOTICE OF INTENTION TO ABANDON WELL		

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

Federal Gas Unit 3

Farmington, New Mexico August 29, 1957

Well No. 1 is located 990 ft. from ~~NE~~ S line and 1650 ft. from ~~EA~~ W line of sec. 23

SW/4 of Section 23
(1/4 Sec. and Sec. No.)

T-29-N
(Twp.)

R-10-W
(Range)

N.M.P.M.
(Meridian)

Astee-Pictured Cliffs
(Field)

San Juan
(County or Subdivision)


New Mexico
(State or Territory)

The elevation of the derrick floor above sea level is _____ ft. (To be reported later).

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

This well was spudded on August 25, 1957, and on August 26, 1957, 3-5/8" casing was set at 215' with 200 sacks of cement. After waiting on cement for 24 hours, casing and water shut off were tested with 500 pounds pressure with no drop in pressure.



I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company Pan American Petroleum Corporation

Address Box 487

Farmington, New Mexico

By

Title Field Clerk