

(SUBMIT IN TRIPLICATE)

UNITED STATES  
DEPARTMENT OF THE INTERIOR  
GEOLOGICAL SURVEY

Budget Bureau No. 42-R358.4  
Approval expires 12-31-60.

Land Office Santa Fe  
Lease No. SP 079065  
Unit Hagood #1

SUNDRY NOTICES AND REPORTS ON WELLS

Feb 17 1959

NOTICE OF INTENTION TO DRILL		SUBSEQUENT REPORT OF WATER SHUT-OFF	
NOTICE OF INTENTION TO CHANGE PLANS		SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING	
NOTICE OF INTENTION TO TEST WATER SHUT-OFF		SUBSEQUENT REPORT OF ALTERING CASING	
NOTICE OF INTENTION TO RE-DRILL OR REPAIR WELL		SUBSEQUENT REPORT OF RE-DRILLING OR REPAIR	X
NOTICE OF INTENTION TO SHOOT OR ACIDIZE		SUBSEQUENT REPORT OF ABANDONMENT	
NOTICE OF INTENTION TO PULL OR ALTER CASING		SUPPLEMENTARY WELL HISTORY	
NOTICE OF INTENTION TO ABANDON WELL			

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

February 13, 1959


Well No. 1 is located 230 ft. from N line and 790 ft. from E line of sec. 20  
SE SE 20 29N 13W N.M.P.M.  
 (1/4 Sec. and Sec. No.) (Twp.) (Range) (Meridian)  
West Rutz San Juan New Mexico  
 (Field) (County or Subdivision) (State or Territory)

The elevation of the derrick floor above sea level is 538 ft.

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

T. D. 1132 ft.  
1107 ft. of 4 1/2" casing was set on top of P.C. sand, unable to recover fish. The 1107 ft. of 4 1/2" casing was left in the hole. 25 sacks of cement were pumped in the bottom of hole. The top of cement was at 1037 ft. 10 sacks of cement were pumped on a bridge set at 100 ft. in the 4 1/2" casing. A well marker was set.  
Slush pits have been filled.



I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company Ted A. White  
 Address 142 Truman, N.E.  
Albuquerque, N.M.

By C.E. Stewart  
 Title Agent