

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEYBUDGET (Show on reverse side)
(Other instructions on reverse side)

Budget (Show on reverse side)

5. LEASE DESIGNATION AND SERIAL NO.

F 14-20-603-2199

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

Navajo

7. UNIT AGREEMENT NAME

Northwest Cha Cha /G

8. FARM OR LEASE NAME

14-16

9. WELL NO.

Cha Cha Gallup

10. FIELD AND POOL, OR WILDCAT
Sec. 16, TWP 29N, RGE. 14W11. SEC., T., R., M., OR BLK. AND
SURVEY OR AREA1. OIL WELL ☒ GAS WELL ☐ OTHER

2. NAME OF OPERATOR

Suburban Propane Gas Corp.

3. ADDRESS OF OPERATOR

P. O. Box 1980, Farmington, New Mexico 87401

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.*
See also space 17 below.)
At surface

250' FSL, 800' FWL

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

KB 5190 DF 5189 G 5173

12. COUNTY OR PARISH

San Juan

13. STATE

N.M.

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

☐
☐
☐
☐

PULL OR ALTER CASING

☐
☐
☐
☐

MULTIPLE COMPLETE

ABANDON*

CHANGE PLANS

WATER SHUT-OFF

☐
☐
☐

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other)

SUBSEQUENT REPORT OF:

REPAIRING WELL

ALTERING CASING

ABANDONMENT*

☐
☐
☒(NOTE: Report results of multiple completion on Well
Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

3-22-79 - Rigged up. Tallied and picked up 2995' of 2 3/8" tbg. Picked up 2998' 1 1/4" drill pipe to run by fish, could not, pulled 1 1/4" pipe.

1. Spotted first plug from 2990 to 1620. With 175 sacks of Class A cement.
2. Spotted second plug from 950 to 800 with 20 sacks of Class A cement.
3. Perf. at 580 with two shots and spotted 3rd plug with 40 sacks of Class A cement. Squeeze 150' outside and 150' inside casing.
4. Perf. at 250 with shots, spotted 3rd plug with 20 sacks of Class A cement 100' outside and 100' inside casing.
5. Spotted top plug with 10 sacks of Class A cement. Cut off Bradenhead 5 feet below ground. No dry hole marker installed.

18. I hereby certify that the foregoing is true and correct

SIGNED

Donald L. Miller

TITLE

Superintendent, GEOLOGICAL SURVEY
Rocky Mountain Area

DATE

4-3-79

(This space for Federal or State office use)

APPROVED BY

CONDITIONS OF APPROVAL, IF ANY:

TITLE

DATE

*See Instructions on Reverse Side

unmoll

