

NEW MEXICO OIL CONSERVATION COMMISSION
Santa Fe, New Mexico

MISCELLANEOUS REPORTS ON WELLS

Submit this report in TRIPLICATE to the District Office, Oil Conservation Commission, within 10 days after the work specified is completed. It should be signed and filed as a report on Beginning Drilling Operations, Results of test of casing shut-off, result of plugging of well, result of well repair, and other important operations, even though the work was witnessed by an agent of the Commission. See additional instructions in the Rules and Regulations of the Commission.

Indicate Nature of Report by Checking Below

REPORT ON BEGINNING DRILLING OPERATIONS		REPORT ON RESULT OF TEST OF CASING SHUT-OFF	<input checked="" type="checkbox"/>	REPORT ON REPAIRING WELL	
REPORT ON RESULT OF PLUGGING WELL		REPORT ON RECOMPLETION OPERATION		REPORT ON (Other)	

July 9, 1956

(Date)

Farmington, New Mexico.

(Place)

Following is a report on the work done and the results obtained under the heading noted above at the

Frank A. Schultz, Jr.

State

(Company or Operator)

Benson-Montin-Greer Drilling Corp.

(Lease)

5-16

NW

NW

16

(Contractor)

Well No. _____ in the _____ 1/4 _____ 1/4 of Sec. _____

T **29-N**, R **10-W**, NMPM, **Astec . pr P. C.** Pool, **San Juan** County.

The Dates of this work were as follows: **June 23 - July 8, 1956.**

Notice of intention to do the work (was) ~~(was not)~~ submitted on Form **C-101** ~~Section~~ **May 17, 1956**, 19_____,
 (Cross out incorrect words)

and approval of the proposed plan (was) ~~(was not)~~ obtained.

DETAILED ACCOUNT OF WORK DONE AND RESULTS OBTAINED

On June 29, 1956, after drilling to 2133' with rotary rig (top of Pictured Cliffs 2127') set 60 joints 5-1/2" O.D. 15.5# casing at 2132' with 100 sacks cement. Moved off.


July 1, 1956. Moved on cable tool. Drilled plug. Three hour test ~~showed~~ showed no water. On July 4, 1956 - after drilling to 2206', loaded 160 quarts solidified nitro-glycerin from 2142' to 2206' - tamped with 5' gravel and 50' calseal. Shot went off at 4:00 A.M. on July 5, 1956.

July 6, 1956 - sand oil treated from 2132' to 2206' with 17,420 gallons diesel oil and 30,000# sand - flushed with 2,580 gallons diesel oil. Breakdown pressure 1300#, treating pressure 1000#, injection 36.3 barrels per minute.

July 8, 1956 - cleaned out to 2206' and ran 99 joints (2191') of 1" tubing - landed at 2199'. Shut well in to await potential test and pipe line connections.

Witnessed by **Robert E. Lee &/or**
L. V. Stone
 (Name)

Benson-Montin-Greer Drilling Corp.
 (Company)



Approved:

OIL CONSERVATION COMMISSION

Emery C. Arnold
 (Name)

Oil and Gas Inspector Dist. #3.

(Title)

I hereby certify that the information given above is true and complete to the best of my knowledge.

Name *Beeson Neal*

Position **Beeson Neal, Agent in Farmington**
Frank A. Schultz, Jr.

JUL 10 1956 Representing

Address **Box 728 - Farmington, New Mexico**

(Date)



OIL CONSERVATION COMMISSION		
AZTEC DISTRICT OFFICE		
No. Copies Received <u>3</u>		
DISTRIBUTION		
	NO. FURNISHED	
Operator	<u>1</u>	
Land Office	<u>1</u>	
Production Office		
State Land Office		
W.B. G. S.		
Inspector		
File	<u>1</u>	<input checked="" type="checkbox"/>