

Indian Agency Navajo Tribal

## Allottee -----

Lease No. ~~IN~~ I-149-Ind-8723

	<b>X</b>		

NOTICE OF INTENTION TO DRILL	SUBSEQUENT REPORT OF WATER SHUT-OFF	XXXX
NOTICE OF INTENTION TO CHANGE PLANS	SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING	
NOTICE OF INTENTION TO TEST WATER SHUT-OFF	SUBSEQUENT REPORT OF ALTERING CASING	
NOTICE OF INTENTION TO REDRILL OR REPAIR WELL	SUBSEQUENT REPORT OF REDRILLING OR REPAIR	
NOTICE OF INTENTION TO SHOOT OR ACIDIZE	SUBSEQUENT REPORT OF ABANDONMENT	
NOTICE OF INTENTION TO PULL OR ALTER CASING	SUPPLEMENTARY WELL HISTORY	
NOTICE OF INTENTION TO ABANDON WELL		FEB 2 19

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

February 25, 1959. 19

Hamrah-Navajo  
Well No. 1 is located 660 ft. from <sup>[N]</sup><sub>[S]</sub> line and 1980 ft. from <sup>[N]</sup><sub>[W]</sub> line of sec. 11  
SE/SW/Sec. 11 29-N 17-W N.M.P.M.  
(¼ Sec. and Sec. No.) (Twp.) (Range) (Meridian)  
Wilcat San Juan New Mexico  
(Field) (County or Subdivision) State of New Mexico

The elevation of the derrick floor above sea level is 4,995 ft.

## DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casing; indicate mudding jobs, cementing points, and all other important proposed work)

February 19, 1959. After drilling to 6,024' RKB with rotary rig, ran 179 joints 7" 23# J-55 casing. Set at 5,639' with 100 sacks regular cement. Temperature survey showed top of cement at 4,660'.

February 20, 1959. Held 1,000# pressure for 30 minutes without noticeable drop. Drilled cement and float collar, and continued drilling of well.

**I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.**

Company San Juan Drilling Company (Incorporated in Delaware)

Address P. O. Box 728

Farmington, New Mexico.

By C. Beeson Neal  
C. Beeson Neal, Secretary-Treasurer  
Title \_\_\_\_\_

**THE UNIVERSITY OF CHICAGO**