

NUMBER OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
TRANSPORTER	OIL GAS
PRODUCTION OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

FORM C-103
(Rev 3-55)

MISCELLANEOUS REPORTS ON WELLS

(Submit to appropriate District Office as per Commission Rule 1106.)

Name of Company Tenneco Corporation				Address P. O. Box 1714, Durango, Colorado			
Lease Allen Dakota Gas Unit "A"	Well No. 1	Unit Letter D	Section 1	Township 29 N	Range 12 W		
Date Work Performed April 1, 1961	Pool Basin Dakota			County San Juan			

THIS IS A REPORT OF: (Check appropriate block)

- ☐ Beginning Drilling Operations
 ☒ Casing Test and Cement Job
 ☐ Other (Explain):
☐ Plugging
 ☐ Remedial Work

Detailed account of work done, nature and quantity of materials used, and results obtained.

Running and cementing production casing as follows:

Ran 1 joint 34', casing 5" OD, 13#, J-55 and 210 joints 6820' casing 4-1/2" OD, 9.5#, J-55, set at 6780'. Stage collar set at 2275' and cemented in two stages. First stage - cemented with 200 sacks Diamix, 6% gel and 50 sacks Diamix, 2% gel. Plug down on first stage 5:45 p.m. 4-1-61. WOC 1 hour. Second stage - Cemented with 50 sacks Diamix 6% gel. Plug down on second stage 8:45 p.m. 4-1-61. WOC 24 hours. Pressure tested casing to 3000 pounds, for 30 minutes. Pressure held o.k.

Witnessed by R. F. Baker	Position Operations Foreman	Company Tenneco Corporation
------------------------------------	---------------------------------------	---------------------------------------

FILL IN BELOW FOR REMEDIAL WORK REPORTS ONLY

ORIGINAL WELL DATA

D F Elev.	T D	P B T D	Producing Interval	Completion Date
-----------	-----	---------	--------------------	-----------------

Tubing Diameter	Tubing Depth	Oil String Diameter	Oil String Depth
-----------------	--------------	---------------------	------------------

Perforated Interval(s)

Open Hole Interval

Producing Formation(s)

RESULTS OF WORKOVER

Test	Date of Test	Oil Production BPD	Gas Production MCFPD	Water Production BPD	GOR Cubic feet/Bbl	Gas Well Potential MCFPD
Before Workover						
After Workover						

OIL CONSERVATION COMMISSION

I hereby certify that the information given above is true and complete to the best of my knowledge.

Approved by Original Signed Emery C. Arnold	Name L. R. Plumb
Title APR 27 1961	Position District Production Superintendent
Date Supervisor Dist. # 3	Company Tenneco Corporation