

4-USGS

For **2-EPNG, El Paso, Farm.** UNITED STATES  
(May 1963)SUBMIT IN TRIPLICATE\*  
(Other instructions on reverse side)Form approved.  
Budget Bureau No. 42-R1424.**2-Tidewater,**  
**1-F Durango**

DEPARTMENT OF THE INTERIOR

GEOLOGICAL SURVEY

5. LEASE DESIGNATION AND SERIAL NO.

**SF-081085**

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

**SUNDRY NOTICES AND REPORTS ON WELLS**(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.  
Use "APPLICATION FOR PERMIT—" for such proposals.)

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

**Tidewater Federal**

9. WELL NO.

**1**

10. FIELD AND POOL, OR WILDCAT

**Basin Dakota**11. SEC., T., R., & S., OR BLK. AND  
SURVEY OR AREA**12-29N-11W**

12. COUNTY OR PARISH

**San Juan**

13. STATE

**New Mexico**1. OIL WELL ☐ GAS WELL ☒ OTHER

2. NAME OF OPERATOR

**Beta Development Co.**

3. ADDRESS OF OPERATOR

**234 Petr. Club Plaza, Farmington, New Mexico**4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.\*  
See also space 17 below.)  
At surface**790/N 790/N**

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

**5776' GR**

## 16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

## NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF ☐FRACTURE TREAT ☐SHOOT OR ACIDIZE ☐REPAIR WELL ☐(Other) ☐PULL OR ALTER CASING ☐MULTIPLE COMPLETE ☐ABANDON\* ☐CHANGE PLANS ☐

## SUBSEQUENT REPORT OF:

WATER SHUT-OFF ☒FRACTURE TREATMENT ☐SHOOTING OR ACIDIZING ☐(Other) ☐REPAIRING WELL ☐ALTERING CASING ☐ABANDONMENT\* ☐(NOTE: Report results of multiple completion on Well  
Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)\*

**5/16/64 - Moved on location, rigged up & spudded in 12 1/2" surface hole @ 12:30 AM.  
Drld. 300', ran 9 jts. 279' 8 5/8" 24# csg. set @ 293'. Cemented w/175 sx.  
reg. + 2% calcium chloride. PD @ 7:15 AM. Circ. 8 bbls. cement.****5/17/64 - WOC 12 hrs. Tested csg. to 600# for 30 min., held OK****Drilling ahead.**

18. I hereby certify that the foregoing is true and correct

Original signed by:

SIGNED **JOHN T. HAMPTON**TITLE **Manager**DATE **5/19/64**

(This space for Federal or State office use)

APPROVED BY \_\_\_\_\_  
CONDITIONS OF APPROVAL, IF ANY:

TITLE \_\_\_\_\_

DATE \_\_\_\_\_

\*See Instructions on Reverse Side