

2-EPNG, El Paso, Farm
2-Tidewater
1-F

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

SUBMIT IN TRIPLICATE*
(Other instructions on reverse side)

Form approved.
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.

EP-061065

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir. Use "APPLICATION FOR PERMIT—" for such proposals.)

1. OIL WELL GAS WELL OTHER

2. NAME OF OPERATOR
Beta Development Co.

3. ADDRESS OF OPERATOR
234 Petr. Club Plaza, Farmington, New Mexico

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.* See also space 17 below.)
At surface
790/W 790/W

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME
Tidewater Federal

9. WELL NO.
1

10. FIELD AND POOL, OR WILDCAT
Basin Dakota

11. SEC. T., E., M., OR BLK. AND SURVEY OR AREA
12-29N-11W

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)
5776' Gr.

12. COUNTY OR PARISH
San Juan

13. STATE
N. M.

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

SUBSEQUENT REPORT OF:

TEST WATER SHUT-OFF
FRACTURE TREAT
SHOOT OR ACIDIZE
REPAIR WELL
(Other)

PULL OR ALTER CASING
MULTIPLE COMPLETE
ABANDON*
CHANGE PLANS

WATER SHUT-OFF
FRACTURE TREATMENT
SHOOTING OR ACIDIZING
(Other) Set Production Cap.

REPAIRING WELL
ALTERING CASING
ABANDONMENT*


(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

5/30/64 T. D. 6743', 1000'. Ran 211 jts. 6751' 4 1/2" 10.5# cag. set @ 6743'. Cemented w/150 sx 50/50 pozmix + 4% gel and 100 ex reg. + 2% gel, 1% Molad 9. Plug down @ 8:30 PM

5/31/64 Cemented 2nd stage w/200 sx 50/50 pozmix and class C, 8% gel, 12 1/2# gilsonite/sx, P. D. 5 am.

6/1/64 Cemented 3rd stage w/450 sx 50/50 pozmix and Class C 8% gel and 100 sx 50/50 pozmix and Class C 4% gel, P.D. 10 am. Rig released @ 11:30 AM 31st. MCC



18. I hereby certify that the foregoing is true and correct

Original signed by:

SIGNED JOHN T. HAMPION

TITLE Manager

DATE 6/5/64

(This space for Federal or State office use)

APPROVED BY

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY: