

(SUBMIT IN TRIPLICATE)

Indian Agency NAVAJOUNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEYAllottee 1-49-IND-56

Lease No. _____

			X
	1		

SUNDRY NOTICES AND REPORTS ON WELLS

NOTICE OF INTENTION TO DRILL.....	SUBSEQUENT REPORT OF WATER SHUT-OFF.....
NOTICE OF INTENTION TO CHANGE PLANS.....	SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING.....
NOTICE OF INTENTION TO TEST WATER SHUT-OFF.....	SUBSEQUENT REPORT OF ALTERING CASING.....
NOTICE OF INTENTION TO REDRILL OR REPAIR WELL.....	SUBSEQUENT REPORT OF REDRILLING OR REPAIR.....
NOTICE OF INTENTION TO SHOOT OR ACIDIZE.....	SUBSEQUENT REPORT OF ABANDONMENT.....
NOTICE OF INTENTION TO PULL OR ALTER CASING.....	SUPPLEMENTARY WELL HISTORY.....
NOTICE OF INTENTION TO ABANDON WELL.....	

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

January 28, 19 59

Well No. 135 is located 660 ft. from N line and 660 ft. from E line of sec. 1
NE 1/4 Sec. 1 T29N. R19W N.M.P.M.
(1/4 Sec. and Sec. No.) (Twp.) (Range) (Meridian)
Rattlesnake San Juan County New Mexico
(Field) (County or Subdivision) (State or Territory)


The elevation of the derrick floor above sea level is 5236 ft.

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudlogging jobs, cementing points, and all other important proposed work)

Spudded 10-3-58, drilled with rotary tools to 7165' T.D., P.B. 7100'. Ran 6 jts., 223', 10 3/4" surface casing cemented with 210 sacks reg. Ran 100 jts., 3350', 7 5/8" intermediate casing cemented with 400 sacks reg. plus perlite. Ran 219 jts., 7158', 5 1/2" production casing cemented with 175 sacks reg. The intervals 6548-55', 6647-6715', 6783-87', and 6789-6949' were cored and a DST from 6622' to 6715' recovered 180' of slightly gas cut drilling mud. The perforated intervals 6196'-6222', 5866-78', 6758-65', 6740-46', 6674-88', 6658-64', 6626-32', 6602-08' treated with acid and swabbed. Well was determined to be non-commercial and rotary rig released 12-14-58. Moved on casing puller 1-20-59, set C.I. bridge plug @ 6550' & ran 100' cement plug on top. Recovered 4264' of 5 1/2" casing, balance of casing abandoned in hole. Set two 100 sack cement plugs at 4020-3700' & 3440-3120' & ran 25 sacks surface plug.

I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.
Plugged and abandoned 1-22-59 per USGS verbal approval.

Company Continental Oil CompanyAddress Box 312Durango, ColoradoORIGINAL SIGNED BY
BURTON HALLTitle District Superintendent

WAB-cc

U. S. GOVERNMENT PRINTING OFFICE 16-8437b-8

USGS(3), NMOC(3), LWH, JBN