

(SUBMIT IN TRIPLICATE)

UNITED STATES  
DEPARTMENT OF THE INTERIOR  
GEOLOGICAL SURVEY

Budget Bureau No. 42-R358.4  
Approval expires 12-31-60.

Land Office **Santa Fe**  
Lease No. **SP 078931-B**  
Unit \_\_\_\_\_

SUNDRY NOTICES AND REPORTS ON WELLS

|  |  |                                     |
|--|--|-------------------------------------|
| NOTICE OF INTENTION TO DRILL                   | SUBSEQUENT REPORT OF WATER SHUT-OFF        | <input checked="" type="checkbox"/> |
| NOTICE OF INTENTION TO CHANGE PLANS            | SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING |                                     |
| NOTICE OF INTENTION TO TEST WATER SHUT-OFF     | SUBSEQUENT REPORT OF ALTERING CASING       |                                     |
| NOTICE OF INTENTION TO RE-DRILL OR REPAIR WELL | SUBSEQUENT REPORT OF RE-DRILLING OR REPAIR |                                     |
| NOTICE OF INTENTION TO SHOOT OR ACIDIZE        | SUBSEQUENT REPORT OF ABANDONMENT           |                                     |
| NOTICE OF INTENTION TO PULL OR ALTER CASING    | SUPPLEMENTARY WELL HISTORY                 |                                     |
| NOTICE OF INTENTION TO ABANDON WELL            |  |                                     |

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

Well No. **20** is located **1980** ft. from **(N)** line and **1980** ft. from **(E)** line of sec. **33**  
**NE/4 Sec. 33** **29 N** **13 W** **N.M.P.M.**  
 (1/4 Sec. and Sec. No.) (Twp.) (Range) (Meridian)  
**Total** **San Juan** **New Mexico**  
 (Field) (County or Subdivision) (State or Territory)


The elevation of the **ground level** above sea level is **5823** ft.

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

Ran and cemented surface casing as follows:

Ran 4 joints (123') 8-5/8", 24#, J-55, snls casing set at 137' and cemented with 100 sacks cement, 2% CaCl<sub>2</sub>. Circulated cement to surface. Plug down 11-15-61. WOC 8 hours. Pressure tested casing to 600 pounds for 30 minutes. Pressure held o.k.



I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company **Tenneco Corporation, acting by and thru its managing agent, Tenneco Oil Co.**

Address **P. O. Box 1714**

**Durango, Colorado**

By **L. B. Plumb** **L. B. Plumb**

Title **District Production Superintendent**

