

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEYSUBMIT IN TRIPLICATE*
(Other instructions on reverse side)Form approved.
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.

SF-078110

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals.)1. OIL WELL ☐ GAS WELL ☒ OTHER ☐

2. NAME OF OPERATOR

Jerome P. McHugh

3. ADDRESS OF OPERATOR

Box 234, Farmington, N. M. 87401

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.*
See also space 17 below.)
At surface

1850' fs1 1850' fel

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

5475' Gr.

12. COUNTY OR PARISH

San Juan

13. STATE

N. M.

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF ☐FRACTURE TREAT ☐SHOOT OR ACIDIZE ☐REPAIR WELL ☐(Other) ☐PULL OR ALTER CASING ☐MULTIPLE COMPLETE ☐ABANDON* ☐CHANGE PLANS ☐

SUBSEQUENT REPORT OF:

WATER SHUT-OFF ☒FRACTURE TREATMENT ☐SHOOTING OR ACIDIZING ☐(Other) ☐REPAIRING WELL ☐ALTERING CASING ☐ABANDONMENT* ☐

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

12/1/70 Spaced surface hole, drilled to 17'. Having boulder problems; cannot drill.

12/4/70 T.D. 20'. Moved in and rigged up Kenneth Sander's rig. Drilled sand and boulders from 17' to 20'.

12/5/70 T.D. 27'. Drilled sand and boulders from 20' to 25' and light yellow clay from 25' to 27'. Set 7" casing at 27'. Wait on rotary rig.

12/15/70 T.D. 95'. Moved in Crane's rotary and rig up. Made 60'. Drilling 4 3/4" hole with water. Drilled 2' of boulders below surface casing.

12/20/70 T.D. 1285'. Ran 41 jts. 2 7/8" C.D., 6.5# J-55 ER EUE tubing set at 1248' ground level. Cemented with 75 sx. Class "C" with 7 1/2# of salt per sx. Good mud returns while cementing - followed plug with 100 gal. acidic acid - bumped plug with 1500 psi. Float held C.K. Left shut in with 300 psi. P.O.B. 2:35 p.m., 12/19/70.

18. I hereby certify that the foregoing is true and correct

SIGNED Original signed by T. A. Dugan

TITLE Engineer

DATE 1/14/70

(This space for Federal or State office use)

APPROVED BY
CONDITIONS OF APPROVAL, IF ANY:

TITLE

RECEIVED

JAN 18 1971

*See Instructions on Reverse Side

U. S. GEOLOGICAL SURVEY
FARMINGTON, N. M.