

Form 9-331
(May 1963)UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEYSUBMIT IN TRIPLICATE*
(Other instructions on reverse side)Form approved.
Budget Bureau No. 42-R1424.

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals.)

5. LEASE DESIGNATION AND SERIAL NO.

14-20-0603-10009

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

Navajo Tribe

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

North Hogback 7

9. WELL NO.

3

10. FIELD AND POOL, OR WILDCAT

Slickrock - Dakota

11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA

Sec. 7, T29N, R16W

12. COUNTY OR PARISH

San Juan

13. STATE

NM

1. OIL WELL ☒ GAS WELL ☐ OTHER ☐

2. NAME OF OPERATOR

Walter Duncan

3. ADDRESS OF OPERATOR

Box 234, Farmington, New Mexico 87401

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.*
See also space 17 below.)

At surface 1810' FNL — 330' FWL

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

5046' GR

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF ☐FRACTURE TREAT ☐SHOOT OR ACIDIZE ☐REPAIR WELL ☐(Other) ☐PULL OR ALTER CASING ☐MULTIPLE COMPLETE ☐ABANDON* ☐CHANGE PLANE ☐

SUBSEQUENT REPORT OF:

WATER SHUT-OFF ☒FRACTURE TREATMENT ☐SHOOTING OR ACIDIZING ☐(Other) ☐REPAIRING WELL ☐ALTERING CASING ☐ABANDONMENT* ☐

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

7-27-74

Spudded 9:00 AM, 7-27-74. Driving 7" casing thru boulders to 15'.

7-28-74

Finished driving 7" casing to 21½' into shale thru boulders.

8-3-74

Ran 8 jts 4½" OD 9.5# K-55 8R R-2 IT&C casing on bottom and 16 jts 4½" OD 9.5# K-55 R-2 ST&C casing on top. TE 724.55' set at 725'. Cemented casing with 75 sx Class "A" neat cement. Max cementing pressure 500 psi. Good mud returns while cementing. POB 6:30 PM, 8-3-74.

8-7-74

Ran 23 jts 2-3/8" OD 4.7# J-55 8R tubing. TE 731.16' set at 729' GR. Installed tubing head. Released rig 5:15 PM, 8-7-74.

18. I hereby certify that the foregoing is true and correct

SIGNED Original signed by T. A. Dugan
Thomas A. Dugan

TITLE Engineer

(This space for Federal or State office use)

APPROVED BY
CONDITIONS OF APPROVAL, IF ANY:

TITLE

RECEIVED

AUG 13 1974

U. S. GEOLOGICAL SURVEY
FARMINGTON, N. M.

*See Instructions on Reverse Side