

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEYSUBMIT IN TRIPPLICATE*
(Other instructions on re-
verse side)

Budget Bureau No. 42-R1424

5. LEASE DESIGNATION AND SERIAL NO.

NM03999

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

Grambling

9. WELL NO.

9

10. FIELD AND POOL, OR WILDCAT

Blanco PC Ext

11. SEC., T., R., M., OR BLK. AND
SURVEY OR AREASec. 28, T-29-N, R-9-W
N.M.P.M.

12. COUNTY OR PARISH

San Juan

13. STATE

New Mexico

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different depth.
Use "APPLICATION FOR PERMIT—" for such proposals.)1. OIL ☐ GAS ☒ OTHER ☐
WELL WELL

2. NAME OF OPERATOR

El Paso Natural Gas Company

3. ADDRESS OF OPERATOR

P. O. Box 990, Farmington, NM 87401

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.
See also space 17 below.)
At surface

1710'S, 805'E

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

5705' GL

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

FRACTURE TREAT

SHOOT OR ACIDIZE

REPAIR WELL

(Other)

PULL OR ALTER CASING

MULTIPLE COMPLETE

ABANDON*

CHANGE PLANS

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other)

REPAIRING WELL

ALTERING CASING

ABANDONMENT*

(NOTE: Report results of multiple completion on Well
Completion or Recompletion Report and Log form.)17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any
proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones perti-
nent to this work.) *

12-18-74 Tested surface casing, held 600#/30 minutes.

12-21-74 T.D. 2260'. Ran 80 joints 2 7/8", 6.4#, J-55 production casing, 2248'
set at 2260'. Baffle set at 2250'. Cemented with 318 cu. ft. cement. WOC
18 hours. Top of cement at 1100'.04-16-75 Tested casing to 4000#--OK.
PBSD 2250'. Perd'd 2110', 2115', 2142', 2152' with 2 shots per zone.
Frac'd with 42,000#--20/40 sand and 42,420 gallons treated water. Dropped
no balls. Flushed with 504 gallons water.

RECEIVED

APR 22 1975

GEOLOGICAL SURVEY

18. I hereby certify that the foregoing is true and correct

SIGNED

A. J. Duques

TITLE Drilling Clerk

DATE April 21, 1975

(This space for Federal or State office use)

APPROVED BY

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY:

*See Instructions on Reverse Side