

Form 9-33
(May 1963)UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEYSUBMIT IN TRIPLICATE*
(Other instructions on reverse side)Form approved.
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.

14-20-0603-9591

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

Navajo

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

North Hogback 1

9. WELL NO.

20

10. FIELD AND POOL, OR WILDCAT

Slickrock Dakota

11. SEC., T., E., M., OR BLK. AND
SURVEY OR AREA

Sec. 1, T29N, R17W

12. COUNTY OR PARISH

San Juan

13. STATE

NM

1. OIL WELL ☒ GAS WELL ☐ OTHER ☐

2. NAME OF OPERATOR

Walter Duncan

3. ADDRESS OF OPERATOR

Box 234, Farmington, NM 87401

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.*
See also space 17 below.)
At surface

2770' FNL - 900' FEL

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

4991' GR

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF ☐FRACTURE TREAT ☐SHOOT OR ACIDIZE ☐REPAIR WELL ☐(Other) ☐PULL OR ALTER CASING ☐MULTIPLE COMPLETE ☐ABANDON* ☐CHANGE PLANS ☐

SUBSEQUENT REPORT OF:

WATER SHUT-OFF ☒FRACTURE TREATMENT ☐SHOOTING OR ACIDIZING ☐(Other) ☐REPAIRING WELL ☐ALTERING CASING ☐ABANDONMENT* ☐

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

5-24-75

Moved in and rigged up Wilson Drilling Company rig.

5-25-75

Pulled 7" csg originally set with cable tool rig and redrilled 8-3/4" hole to 35'. Set one jt 7" csg. TE 32.90' set at 32' GR and cemented by Woodco w/15 sx to surface.

5-29-75

Finished drlg to csg point of 685'. Ran Go International electric log. Ran 20 jts 4-1/2" OD 9.5# 8R new EPSCO csg. TE 684.41' set at 685' GR and cemented by BJ w/75 sx Class "B" neat. Good mud returns while cementing, trace of cement to surface. Max cementing press 800 psi. POB 4:25 PM, 5-28-75. WOC.

5-30-75

Picked up 3-3/4" bit on 2-3/8" tbg. Blew hole down and dried hole. Drilled csg shoe and 14' new hole (TD 699').

18. I hereby certify that the foregoing is true and correct

SIGNED

Jim L. Jacobs

TITLE

Agent

DATE

3-7-77

(This space for Federal or State office use)

APPROVED BY

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY:

*See Instructions on Reverse Side