

UNITED STATES  
DEPARTMENT OF THE INTERIOR  
GEOLOGICAL SURVEYSUBMIT IN TRIPLICATE\*  
(Other instructions on reverse side)Form approved.  
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.

14-20-0603-10008

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

Navajo

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

North Hogback 6

9. WELL NO.

11

10. FIELD AND POOL, OR WILDCAT

Slickrock Dakota

11. SEC., T., R., M., OR BLK. AND  
SURVEY OR AREA

Sec 6, T29N, R16W

12. COUNTY OR PARISH

San Juan

13. STATE

NM

1. OIL ☒ GAS ☐ OTHER ☐  
WELL WELL

2. NAME OF OPERATOR

Walter Duncan

3. ADDRESS OF OPERATOR

Box 234, Farmington, NM 87401

4. LOCATION OF WELL (Report location clearly and in accordance with any state requirements. See also space 17 below.)  
At surface

50' FSL - 50' FWL

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

4984' GR

## 16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

## NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF ☐FRACTURE TREAT ☐SHOOT OR ACIDIZE ☐REPAIR WELL ☐(Other) ☐PULL OR ALTER CASING ☐MULTIPLE COMPLETE ☐ABANDON\* ☐CHANGE PLANS ☐

## SUBSEQUENT REPORT OF:

WATER SHUT-OFF ☐FRACTURE TREATMENT ☐SHOOTING OR ACIDIZING ☐(Other) ☐REPAIRING WELL ☐ALTERING CASING ☐ABANDONMENT\* ☐Completion ☒

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)\*

1-11-76

Moved in Morrow Drilling Company cable tool rig and spudded 9" hole, drilled to 10'.

1-13-76

Finished drilling hole to 30' and ran one jt 7" OD 8R 20# csg set @ 30', cemented w/5 sx.

1-30-76

Finished drilling 6-1/4" hole to driller's TD 660'. Ran electric log by Go International. Rigged up and ran 21 jts 4-1/2" OD 10.5# 8R ST&amp;C "new" csg. TE 688.70' set @ 660' GR, cemented w/75 sx Class "B" neat, good mud returns while cementing.

1-31-76

TD 670'. Drilled cementing plug and 125' of cement, drilled shoe and 10' of hole to 670', had good odor after drilling 6' of new hole, blowing free oil from hole last 2-1/2'. Pulled tbg and bit and reran 20 jts 2-3/8" OD 4.7# 8R EUE tbg plus mud anchor and 3' perf npl and seating npl. TE 643.82' set @ 642' GR (well flowing oil to surface after one hr and 45 min). Job complete 6:30 PM 1-30-76.

18. I hereby certify that the foregoing is true and correct

SIGNED

Jim L. Jacobs

TITLE

Agent

DATE

2-2-76

(This space for Federal or State office use)

APPROVED BY

CONDITIONS OF APPROVAL, IF ANY:

TITLE

RECEIVED

FEB 4 1976

\*See Instructions on Reverse Side

U. S. GEOLOGICAL SURVEY