

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEYSUBMIT IN TRIPPLICATE*
(Other instructions on re-
verse side)Form approved.
Budget Bureau No. 42-R1424.
5. LEASE DESIGNATION AND SERIAL NO.

NM 09717

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT" for such proposals.)

1. OIL WELL ☐ GAS WELL ☒ OTHER	6. IF INDIAN, ALLOTTEE OR TRIBE NAME
2. NAME OF OPERATOR Tenneco Oil Company	7. UNIT AGREEMENT NAME
3. ADDRESS OF OPERATOR 1860 Lincoln St., Suite 1200, Denver, Colo. 80295	8. FARM OR LEASE NAME Florance
4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.* See also space 17 below.) At surface 1780' FSL and 1495' FEL, Unit J	9. WELL NO. #37A
14. PERMIT NO.	10. FIELD AND POOL, OR WILDCAT Blanco Mesa Verde
15. ELEVATIONS (Show whether DF, RT, GR, etc.) 5952' GL	11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA Sec. 6, T30N, R8W
	12. COUNTY OR PARISH San Juan
	13. STATE New Mexico

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

☐
☐
☐
☐

PULL OR ALTER CASING

☐
☐
☐
☐

FRACTURE TREAT

MULTIPLE COMPLETE

SHOOT OR ACIDIZE

ABANDON*

REPAIR WELL

CHANGE PLANS

(Other)

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

☒
☐
☐

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other)

REPAIRING WELL

ALTERING CASING


ABANDONMENT*

☐
☐
☐
☐

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.) *

2/20-2/28/77 - Drilled 8-3/4" hole to 3300'. Set and cemented 7" casing at 3,298' with 500 sacks of cement. Circulated and waited on cement. Drilled 6 1/4" hole to 5,254'. Set and cemented 4 1/2" csg liner from 3161'-5253' with 250 sacks of cement. Circulated and waited on cement. Present status = waiting on completion unit.



MAR 4 1977

18. I hereby certify that the foregoing is true and correct

SIGNED

D. H. Meyer

TITLE: Div. Production Manager

DATE

3-1-77

(This space for Federal or State office use)

APPROVED BY

CONDITIONS OF APPROVAL, IF ANY:

TITLE

DATE

*See Instructions on Reverse Side