

UNITED STATES
DEPARTMENT OF THE INTERIORSUBMIT IN TRIPLICATE*
(Other instructions on re-
verse side)Form approved
Budget Bureau No. 42-11121
5. LEASE DESIGNATION AND SERIAL NO.

GEOLOGICAL SURVEY

SF-079511-A

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT" for such proposals.)

1. OIL WELL ☐ GAS WELL ☒ OTHER	7. UNIT AGREEMENT NAME
2. NAME OF OPERATOR Tenneco Oil Company	8. FARM OR LEASE NAME Linda Nye
3. ADDRESS OF OPERATOR 1860 Lincoln St., Suite 1200, Denver, Colorado 80295	9. WELL NO. #1A
4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.* See also space 17 below.) At surface 1005' FNL and 820' FWL, Unit D	10. FIELD AND POOL, OR WILDCAT Blanco Mesa Verde
14. PERMIT NO.	15. ELEVATIONS (Show whether DE, RT, GR, etc.) 5733' GL
	11. SEC., T., R., M., OR PLQ. AND SURVEY OR AREA Sec. 20, T30N, R8W
	12. COUNTY OR PARISH San Juan
	13. STATE New Mexico

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

FRACTURE TREAT

SHOOT OR ACIDIZE

REPAIR WELL

(Other)

PULL OR ALTER CASING

MULTIPLE COMPLETE

ABANDON*

CHANGE PLANS

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other)

REPAIRING WELL

ALTERING CASING

ABANDONMENT*

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markets and zones pertinent to this work.)*

3/26-4/4/77 - Drilled 8-3/4" hole to 3079'. Set and cemented 70 jts. of 7" casing at 3079' with 500 sacks of cement. Circulated and waited on cement. Drilled 6 1/4" hole to 4927'. Set and cemented 67 jts. of 4 1/2" casing liner from 2923'-4926' with 200 sacks of cement. Circulated and waited on cement.



RECEIVED

APR 11 1977

U. S. GEOLOGICAL SURVEY

18. I hereby certify that the foregoing is true and correct

SIGNED

D. A. Nye

TITLE

Div. Production Manager

DATE

4-6-77

(This space for Federal or State office use)

APPROVED BY

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY: